

I-5/Nisqually River Bridges - Bridge Painting

Project Information

PIN: 300522C As of Date: October 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: I-5
 Current Status: Completed Legislative Districts: 22, 28

Project Description

The steel components of this structure require cleaning and painting to delay deterioration. By painting this structure, the service life of the bridge will be extended.

Contractor: 008435 - Intech Contracting Llc - \$4,993,369 - 4/04/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2010	Q2 2010	On Schedule
Preliminary Engineering Start	Q3 2013	Q3 2012	Early
Environmental Complete	Q1 2014	Q4 2012	Early
Right of Way Complete	Q2 2014		
Contract Advertisement	Q2 2014	Q1 2013	Early
Operationally Complete	Q4 2014	Q4 2013	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$158	\$167
Right of Way	\$0	\$0	\$0
Construction	\$0	\$6,913	\$5,452
Total	\$0	\$7,071	\$5,619

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$167	\$0		\$167
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,452	\$0		\$5,452
Total	\$0	\$0	\$5,619	\$0		\$5,619