

**SR 7/North of Alder (Phase 2) - Rock Scaling**
**Project Information**

PIN: 300744B	As of Date: June 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 7	
Current Status: Completed	Legislative Districts: 02

**Project Description**

The side slope along this section of SR 7 is experiencing frequent rock fall. By removing loose rock from the slope, the risk of future rock fall reaching the highway will be reduced and motorist safety enhanced.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2012	
Preliminary Engineering Start		Q1 2012	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q2 2012	
Operationally Complete		Q2 2012	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$840
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$122
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$962</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$840	\$0		\$840
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$122	\$0		\$122
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$962</b>	<b>\$0</b>		<b>\$962</b>

**SR 7/Alder Canyon Slide - Emergency Slope Stabilization**
**Project Information**

PIN: 300744F                                      As of Date: June 2017  
 Region: Olympic                                      Regional Admin: J. Wynands  
 State Route: SR 7  
 Current Status: Completed                                      Legislative Districts: 02

**Project Description**  
 A debris slide above SR 7 between MP 24.3 and 24.4 closed the road. Removing the unstable material and constructing a containment wall will prevent reoccurrence of the slide material and prevent closing the road.

Contractor: 008474 - Scarsella Bros., Inc. - \$507,508 - 05/31/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q4 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$739
Total	\$0	\$0	\$739

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$739	\$0		\$739
Total	\$0	\$0	\$739	\$0		\$739