

SR 7/North of Alder (Phase 2) - Rock Scaling
Project Information

PIN: 300744B	As of Date: September 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 7	
Current Status: Completed	Legislative Districts: 02

Project Description

The side slope along this section of SR 7 is experiencing frequent rock fall. By removing loose rock from the slope, the risk of future rock fall reaching the highway will be reduced and motorist safety enhanced.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2012	Q1 2012	On Schedule
Preliminary Engineering Start	Q1 2012	Q1 2012	On Schedule
Environmental Complete	Q4 2012	Q4 2012	On Schedule
Right of Way Complete	Q4 2012		
Contract Advertisement	Q1 2013	Q2 2012	Early
Operationally Complete	Q2 2013	Q2 2012	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$185	\$840
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,083	\$122
Total	\$0	\$1,268	\$962

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$840	\$0		\$840
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$122	\$0		\$122
Total	\$0	\$0	\$962	\$0		\$962

SR 7/Alder Canyon Slide - Emergency Slope Stabilization
Project Information

PIN: 300744F

As of Date: September 2017

Region: Olympic

Regional Admin: J. Wynands

State Route: SR 7

Current Status: Completed

Legislative Districts: 02

Project Description

A debris slide above SR 7 between MP 24.3 and 24.4 closed the road. Removing the unstable material and constructing a containment wall will prevent reoccurrence of the slide material and prevent closing the road.

Contractor: 008474 - Scarsella Bros., Inc. - \$507,508 - 05/31/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$739
Total	\$0	\$0	\$739

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$739	\$0		\$739
Total	\$0	\$0	\$739	\$0		\$739