

US 101/Shore Rd to Kitchen Rd - Widening
Project Information

PIN: 310107B	As of Date: February 2018
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Completed	Legislative Districts: 24

Project Description

This section of US 101 is the last section of undivided 2 lane roadway between Sequim and Port Angeles. This project will construct one additional general purpose lane in each direction to provide a four lane facility to improve capacity and safety, provide consistent four lane roadway section and to reduce traffic delays.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2009	Q3 2009	On Schedule
Preliminary Engineering Start	Q4 1991	Q4 1991	On Schedule
Environmental Complete	Q2 2011	Q2 2011	On Schedule
Right of Way Complete	Q1 2012	Q3 2012	Late
Contract Advertisement	Q3 2012	Q3 2012	On Schedule
Operationally Complete	Q2 2014	Q2 2015	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$6,740	\$8,055
Right of Way	\$0	\$15,666	\$10,709
Construction	\$0	\$52,720	\$32,278
Total	\$0	\$75,125	\$51,042

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$8,055	\$0		\$8,055
Right of Way	\$0	\$0	\$10,709	\$0		\$10,709
Construction	\$0	\$0	\$32,278	\$0		\$32,278
Total	\$0	\$0	\$51,042	\$0		\$51,042

US 101/McDonald Creek Bridge - Bridge Replacement

Project Information

PIN: 310169B
 Region: Olympic
 State Route: US 101
 Current Status: Completed

As of Date: February 2018
 Regional Admin: J. Wynands
 Legislative Districts: 24

Project Description

The existing bridge built in 1939 is structurally deficient. This project replaces the existing bridge with a new structure designed to current standards reducing the potential for catastrophic failure and preserve the functional integrity of the roadway.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2009	Q3 2009	On Schedule
Preliminary Engineering Start	Q3 2007	Q3 2007	On Schedule
Environmental Complete	Q2 2011	Q2 2011	On Schedule
Right of Way Complete	Q1 2012	Q3 2012	Late
Contract Advertisement	Q3 2012	Q3 2012	On Schedule
Operationally Complete	Q2 2014	Q2 2014	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$695	\$695
Right of Way	\$0	\$224	\$161
Construction	\$0	\$5,418	\$3,924
Total	\$0	\$6,338	\$4,779

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$695	\$0		\$695
Right of Way	\$0	\$0	\$161	\$0		\$161
Construction	\$0	\$0	\$3,924	\$0		\$3,924
Total	\$0	\$0	\$4,779	\$0		\$4,779