

**US 101/Hoquiam River-Simpson Ave Bridge - Bridge Painting**
**Project Information**

PIN: 310117H      As of Date: April 2017  
 Region: Olympic      Regional Admin: J. Wynands  
 State Route: US 101  
 Current Status: Completed      Legislative Districts: 24

**Project Description**

The steel components of this structure require cleaning and painting to delay deterioration. By painting this structure, the service life of the bridge will be extended.

Contractor: 008723 - Hercules Painting Company, Inc. - \$4,410,156 - 4/9/15

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q3 2013	
Environmental Complete		Q4 2014	
Right of Way Complete			
Contract Advertisement		Q1 2015	
Operationally Complete		Q4 2015	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$264
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$4,980
Total	\$0	\$0	\$5,244

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$264	\$0		\$264
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,980	\$0		\$4,980
Total	\$0	\$0	\$5,244	\$0		\$5,244