

US 101/Hoh River (Site #2) - Stabilize Slopes
Project Information

PIN: 310141H	As of Date: October 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Completed	Legislative Districts: 24

Project Description

This section of US 101 is at risk for erosion from the Hoh River. Work will consist of installing six engineered log jams in the Hoh River adjacent to US 101 for bank stabilization and two engineered log jams upstream for channel diversion preventing the loss of the roadway due to the Hoh River bank erosion.

Contractor: 008609 - Strider Construction Co., Inc. - \$2,212,436 - 5/12/14 -

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2009	Q1 2009	On Schedule
Preliminary Engineering Start	Q3 2005	Q3 2005	On Schedule
Environmental Complete	Q4 2013	Q1 2014	Late
Right of Way Complete	Q1 2014	Q1 2014	On Schedule
Contract Advertisement	Q1 2014	Q2 2014	Late
Operationally Complete	Q1 2015	Q4 2014	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$1,000	\$1,241	\$2,017
Right of Way	\$500	\$500	\$69
Construction	\$8,000	\$7,875	\$2,722
Total	\$9,500	\$9,616	\$4,807

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$2,017	\$0	\$0		\$2,017
Right of Way	\$0	\$69	\$0	\$0		\$69
Construction	\$0	\$2,022	\$700	\$0		\$2,722
Total	\$0	\$4,107	\$700	\$0		\$4,807