

SR 161/24th St E to Jovita - Add Lanes

Project Information

PIN: 316118A As of Date: May 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: SR 161
 Current Status: Completed Legislative Districts: 30, 31

Project Description

This section of SR 161 experiences congestion and mobility problems due to high traffic volumes. This project widens this section of SR 161 to a 5-lane roadway with 2 lanes of travel in each direction plus a center two-way left turn lane and installs a signal at the 8th Street intersection. When complete, motorists will benefit from reduced congestion, providing for the safe, efficient movement of freight, goods, and people.

Contractor: 008699 - R. W. Scott Construction Co. - \$100,392 - 2/3/15 ~
 008199 - Tri-State Construction, Inc. - \$11,927,623.80 - 8/17/11 ~
 008095 - Bids Rejected - 6/6/11

Explanation Of Variance

The cost increase is due to higher than anticipated Right of Way costs, Complicated Design and Constructability issues.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2006	
Preliminary Engineering Start		Q4 1995	
Environmental Complete		Q4 2009	
Right of Way Complete		Q4 2010	
Contract Advertisement		Q1 2011	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$9,061
Right of Way	\$0	\$0	\$15,747
Construction	\$0	\$0	\$25,974
Total	\$0	\$0	\$50,782

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$6,945	\$0	\$2,116	\$0		\$9,061
Right of Way	\$15,747	\$0	\$0	\$0		\$15,747
Construction	\$25,721	\$0	\$253	\$0		\$25,974
Total	\$48,413	\$0	\$2,369	\$0		\$50,782