

**SR 161/24th St E to Jovita - Add Lanes**
**Project Information**

PIN: 316118A	As of Date: December 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 161	
Current Status: Completed	Legislative Districts: 30, 31

**Project Description**

This section of SR 161 experiences congestion and mobility problems due to high traffic volumes. This project widens this section of SR 161 to a 5-lane roadway with 2 lanes of travel in each direction plus a center two-way left turn lane and installs a signal at the 8th Street intersection. When complete, motorists will benefit from reduced congestion, providing for the safe, efficient movement of freight, goods, and people.

Contractor: 008699 - R. W. Scott Construction Co. - \$100,392 - 2/3/15 ~  
 008199 - Tri-State Construction, Inc. - \$11,927,623.80 - 8/17/11 ~  
 008095 - Bids Rejected - 6/6/11

**Explanation Of Variance**

The cost increase is due to higher than anticipated Right of Way costs, Complicated Design and Constructability issues.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2006	Q1 2006	On Schedule
Preliminary Engineering Start	Q4 1995	Q4 1995	On Schedule
Environmental Complete	Q4 2009	Q4 2009	On Schedule
Right of Way Complete	Q4 2010	Q4 2010	On Schedule
Contract Advertisement	Q1 2011	Q1 2011	On Schedule
Operationally Complete	Q2 2012	Q3 2014	Late

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$3,070	\$8,968	\$9,065
Right of Way	\$8,000	\$15,608	\$15,758
Construction	\$10,500	\$15,410	\$27,374
Total	\$21,570	\$39,986	\$52,197

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$6,947	\$0	\$2,118	\$0		\$9,065
Right of Way	\$15,758	\$0	\$0	\$0		\$15,758
Construction	\$27,119	\$0	\$255	\$0		\$27,374
Total	\$49,824	\$0	\$2,373	\$0		\$52,197