

**SR 162/Ball Creek - Culvert Replacement**
**Project Information**

PIN: 316220A

As of Date: June 2017

Region: Olympic

Regional Admin: J. Wynands

State Route: SR 162

Current Status: Completed

Legislative Districts: 25, 31

**Project Description**

The existing culvert in this location is experiencing structural failure. This project will replace the existing culvert providing improved drainage and preserve the structural integrity of the roadway.

Contractor: 008493 - WHH Nisqually Federal Services Llc - \$571,143 - 06/17/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2012	
Preliminary Engineering Start		Q3 2012	
Environmental Complete		Q4 2012	
Right of Way Complete		Q2 2013	
Contract Advertisement		Q2 2013	
Operationally Complete		Q3 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$361
Right of Way	\$0	\$0	\$25
Construction	\$0	\$0	\$795
Total	\$0	\$0	\$1,181

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$361	\$0		\$361
Right of Way	\$0	\$0	\$25	\$0		\$25
Construction	\$0	\$0	\$795	\$0		\$795
Total	\$0	\$0	\$1,181	\$0		\$1,181

Project Web Site: