

## SR 305/ Suquamish Way Intersection Improvements

### Project Information

PIN: 330528A

As of Date: October 2017

Region: Olympic

Regional Admin: J. Wynands

State Route: SR 305

Current Status: Completed

Legislative Districts: 23

### Project Description

Funding is provided for preliminary engineering to alleviate chronic congestions caused by offloading of commuter ferries and the resultant traffic.

Contractor: 008827 - Port Madison Enterprises Construction Corporation - \$1,033,587 - 1/19/16

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2012	
Preliminary Engineering Start		Q3 2012	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q3 2015	
Operationally Complete		Q3 2016	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$750	\$612
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,362
Total	\$0	\$750	\$1,974

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$612	\$0		\$612
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,362	\$0		\$1,362
Total	\$0	\$0	\$1,974	\$0		\$1,974

Project Web Site: