

SR 6/Willapa River Br - Replace Bridge
Project Information

PIN: 400694A

As of Date: October 2017

Region: Southwest

Regional Admin: K. Strickler

State Route: SR 6

Current Status: Completed

Legislative Districts: 19

Project Description

Current bridge is too narrow in width. The curve in the roadway approaching the bridge makes it difficult for vehicles to see oncoming traffic. Replacing existing bridge with a wider one that will restore the service life of the bridge by allowing wider, taller trucks to use this bridge. Removing the curve in the roadway approaching the bridge to provide better visibility to oncoming traffic.

Contractor: 008464 - Rotschy, Inc. - \$4,077,489.75 - 4/29/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2009	Q1 2009	On Schedule
Preliminary Engineering Start	Q2 1991	Q2 1991	On Schedule
Environmental Complete	Q1 2012	Q3 2012	Late
Right of Way Complete	Q4 2012	Q1 1996	Early
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q2 2015	Q3 2014	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$1,400	\$1,099	\$1,241
Right of Way	\$0	\$47	\$47
Construction	\$5,600	\$8,135	\$5,811
Total	\$7,000	\$9,281	\$7,099

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$304	\$937	\$0		\$1,241
Right of Way	\$0	\$0	\$47	\$0		\$47
Construction	\$0	\$5,678	\$133	\$0		\$5,811
Total	\$0	\$5,982	\$1,117	\$0		\$7,099

Project Web Site: