

SR 6/Willapa River Br - Replace Bridge

Project Information	
---------------------	--

PIN: 400694A	As of Date: June 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: SR 6	
Current Status: Completed	Legislative Districts: 19

Project Description

Current bridge is too narrow in width. The curve in the roadway approaching the bridge makes it difficult for vehicles to see oncoming traffic. Replacing existing bridge with a wider one that will restore the service life of the bridge by allowing wider, taller trucks to use this bridge. Removing the curve in the roadway approaching the bridge to provide better visibility to oncoming traffic.

Contractor: 008464 - Rotschy, Inc. - \$4,077,489.75 - 4/29/13

Project Milestones			
Milestone	Original Date	Current Date	Status

Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q2 1991	
Environmental Complete		Q3 2012	
Right of Way Complete		Q1 1996	
Contract Advertisement		Q1 2013	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost

Preliminary Engineering	\$0	\$0	\$1,241
Right of Way	\$0	\$0	\$47
Construction	\$0	\$0	\$5,811
Total	\$0	\$0	\$7,099

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total

Prelim Engineering	\$0	\$304	\$937	\$0		\$1,241
Right of Way	\$0	\$0	\$47	\$0		\$47
Construction	\$0	\$5,678	\$133	\$0		\$5,811
Total	\$0	\$5,982	\$1,117	\$0		\$7,099

Project Web Site: