

**US 101/Middle Nemah River Br - Replace Bridge**
**Project Information**

PIN: 410104A      As of Date: June 2017  
 Region: Southwest      Regional Admin: K. Strickler  
 State Route: US 101  
 Current Status: Completed      Legislative Districts: 19

**Project Description**  
 Current bridge is a timber bridge supported by deteriorating timber piling. Replacing existing bridge with a new bridge designed to current standards.

Contractor: 008344 - SB Structure, LLC - \$3,253,051.05 - 7/31/12

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q4 2009	
Environmental Complete		Q1 2011	
Right of Way Complete		Q2 2012	
Contract Advertisement		Q2 2012	
Operationally Complete		Q2 2014	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$763
Right of Way	\$0	\$0	\$13
Construction	\$0	\$0	\$4,286
Total	\$0	\$0	\$5,061

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$763	\$0	\$0		\$763
Right of Way	\$0	\$13	\$0	\$0		\$13
Construction	\$0	\$0	\$4,286	\$0		\$4,286
Total	\$0	\$776	\$4,286	\$0		\$5,061