

US 101/Middle Nemah River Br - Replace Bridge
Project Information

PIN: 410104A
 Region: Southwest
 State Route: US 101
 Current Status: Completed

As of Date: May 2017
 Regional Admin: K. Strickler
 Legislative Districts: 19

Project Description
 Current bridge is a timber bridge supported by deteriorating timber piling. Replacing existing bridge with a new bridge designed to current standards.

Contractor: 008344 - SB Structure, LLC - \$3,253,051.05 - 7/31/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q4 2009	
Environmental Complete		Q1 2011	
Right of Way Complete		Q2 2012	
Contract Advertisement		Q2 2012	
Operationally Complete		Q2 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$763
Right of Way	\$0	\$0	\$13
Construction	\$0	\$0	\$4,286
Total	\$0	\$0	\$5,061

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$763	\$0	\$0		\$763
Right of Way	\$0	\$13	\$0	\$0		\$13
Construction	\$0	\$0	\$4,286	\$0		\$4,286
Total	\$0	\$776	\$4,286	\$0		\$5,061