

US 101/Middle Nemah River Br - Replace Bridge
Project Information

PIN: 410104A	As of Date: October 2017
Region: Southwest	Regional Admin: K. Strickler
State Route: US 101	
Current Status: Completed	Legislative Districts: 19

Project Description

Current bridge is a timber bridge supported by deteriorating timber piling. Replacing existing bridge with a new bridge designed to current standards.

Contractor: 008344 - SB Structure, LLC - \$3,253,051.05 - 7/31/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2009	Q1 2009	On Schedule
Preliminary Engineering Start	Q4 2009	Q4 2009	On Schedule
Environmental Complete	Q1 2011	Q1 2011	On Schedule
Right of Way Complete	Q1 2012	Q2 2012	Late
Contract Advertisement	Q2 2012	Q2 2012	On Schedule
Operationally Complete	Q3 2014	Q2 2014	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$800	\$735	\$763
Right of Way	\$0	\$40	\$13
Construction	\$3,200	\$4,837	\$4,286
Total	\$4,000	\$5,612	\$5,061

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$763	\$0	\$0		\$763
Right of Way	\$0	\$13	\$0	\$0		\$13
Construction	\$0	\$0	\$4,286	\$0		\$4,286
Total	\$0	\$776	\$4,286	\$0		\$5,061