

SR 141/White Salmon River Bridge - Painting
Project Information

PIN: 414110P

As of Date: April 2017

Region: Southwest

Regional Admin: K. Strickler

State Route: SR 141

Current Status: Completed

Legislative Districts: 14

Project Description

The paint has failed on many members of the steel truss. To prevent corrosion and preserve the structural integrity of this bridge, this project will remove all of the existing paint and perform all necessary preparation work prior to painting the White Salmon River Bridge.

Contractor: 008612 - Geronimo Painting Co. - \$722,122.10 - 5/19/14

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | Q1 2009 | |
| Preliminary Engineering Start | | Q4 2011 | |
| Environmental Complete | | Q1 2014 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q2 2014 | |
| Operationally Complete | | Q4 2014 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$136 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$0 | \$741 |
| Total | \$0 | \$0 | \$877 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|-----|--------------------|-----|-------|-------|
| Prelim Engineering | \$0 | \$0 | \$136 | \$0 | | \$136 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$741 | \$0 | | \$741 |
| Total | \$0 | \$0 | \$877 | \$0 | | \$877 |