

US 12/Tieton River W Crossing - Replace Bridge

Project Information

PIN: 501211N

As of Date: June 2017

Region: South Central

Regional Admin: T. Trepanier

State Route: US 12

Current Status: Completed

Legislative Districts: 14

Project Description

Existing bridge does not meet current standards. A new bridge will be constructed in order to meet current standards and maintain safe operation of the highway.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2000	
Preliminary Engineering Start		Q2 2001	
Environmental Complete		Q1 2008	
Right of Way Complete		Q2 2009	
Contract Advertisement		Q2 2009	
Operationally Complete		Q3 2010	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$959
Right of Way	\$0	\$0	\$160
Construction	\$0	\$0	\$4,881
Total	\$0	\$0	\$5,999

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$678	\$281	\$0		\$959
Right of Way	\$0	\$160	\$0	\$0		\$160
Construction	\$0	\$121	\$4,760	\$0		\$4,881
Total	\$0	\$959	\$5,040	\$0		\$5,999

Project Web Site:

US 12/Tieton River E Crossing - Replace Bridge

Project Information

PIN: 501211P

As of Date: June 2017

Region: South Central

Regional Admin: T. Trepanier

State Route: US 12

Current Status: Completed

Legislative Districts: 14

Project Description

Existing bridge does not meet current standards. A new bridge will be constructed in order to meet current standards and maintain safe operation of the highway.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2000	
Preliminary Engineering Start		Q2 2001	
Environmental Complete		Q1 2008	
Right of Way Complete		Q2 2009	
Contract Advertisement		Q2 2009	
Operationally Complete		Q3 2010	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,108
Right of Way	\$0	\$0	\$43
Construction	\$0	\$0	\$3,724
Total	\$0	\$0	\$4,875

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$670	\$438	\$0		\$1,108
Right of Way	\$0	\$43	\$0	\$0		\$43
Construction	\$0	\$58	\$3,666	\$0		\$3,724
Total	\$0	\$772	\$4,104	\$0		\$4,875

Project Web Site: