

US 2/Espanola Rd to Fairchild AFB - Paving
Project Information

PIN: 600227L

As of Date: June 2017

Region: Eastern

Regional Admin: M. Gribner

State Route: US 2

Current Status: Completed

Legislative Districts: 06, 07

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 4.2 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q1 2013	
Right of Way Complete			
Contract Advertisement		Q3 2013	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$136
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$916
Total	\$0	\$0	\$1,052

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$136	\$0		\$136
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$916	\$0		\$916
Total	\$0	\$0	\$1,052	\$0		\$1,052

Project Web Site:

US 2/Fairchild AFB to Jct I-90 - Paving
Project Information

PIN: 600227U	As of Date: June 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: US 2	
Current Status: Completed	Legislative Districts: 06

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 7.9 miles of roadway which will include the airport interchange ramps. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q1 2013	
Right of Way Complete			
Contract Advertisement		Q3 2013	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$390
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$3,487
Total	\$0	\$0	\$3,877

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$390	\$0		\$390
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,487	\$0		\$3,487
Total	\$0	\$0	\$3,877	\$0		\$3,877

Project Web Site: