

Eastern Region - Safety Restoration

Project Information

PIN: 602105P
 Region: Eastern
 State Route:
 Current Status: Completed
 As of Date: October 2017
 Regional Admin: M. Gribner
 Legislative Districts: 07, 09

Project Description

On sections of highway that receive hot mix asphalt or chip seal overlays, roadside safety features need to be brought up to current safety standards. Potential improvements may include replacing or adjusting guardrail, replacing deficient signing or restoring sight distance at intersections to reduce the frequency and severity of collisions and improve motorist safety.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2011	Q2 2011	On Schedule
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete	Q4 2011	Q1 2012	Late
Right of Way Complete			
Contract Advertisement	Q1 2012	Q3 2012	Late
Operationally Complete	Q4 2012	Q3 2013	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$360	\$352
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,612	\$1,717
Total	\$0	\$2,971	\$2,069

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$352	\$0		\$352
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,717	\$0		\$1,717
Total	\$0	\$0	\$2,069	\$0		\$2,069

Project Web Site: