



## I-90/Spokane Viaduct - Repair Expansion Joints

### Project Information

PIN: 609048K  
 Region: Eastern  
 State Route: I-90  
 Current Status: Construction

As of Date: May 2017  
 Regional Admin: M. Gribner  
 Legislative Districts: 03

**Project Description**  
 Remove and replace expansion joints to maintain, preserve, repair and extend the life and utility of the bridge.

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2016	
Preliminary Engineering Start		Q3 2016	
Environmental Complete		Q4 2016	
Right of Way Complete			
Contract Advertisement		Q1 2017	
Operationally Complete		Q3 2017	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$83
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$837
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$920</b>

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$83		\$83
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$837		\$837
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$920</b>		<b>\$920</b>