

I-5/Ship Canal Bridge - Noise Mitigation Study

Project Information

PIN: 800524Z
 Region: SR 520 Bridge Repl
 State Route: I-5
 Current Status: Completed
 As of Date: June 2017
 Regional Admin: J. Meredith
 Legislative Districts: 43

Project Description
 Complete analysis and testing of feasible locations for noise mitigation on Ship Canal Bridge. Completes design of selected first phase.

Gray Notebook Text

0911Q6 GNB 40 (December 31, 2010) - Completed Projects This project deployed noise mitigation features on the I-5 Ship Canal Bridge, testing and analyzing the designs for possible application in other locations. Project benefits: This project helped WSDOT learn more about strategies for mitigating noise from bridge structures, where traditional noise walls cannot be used. The project installed 700 panels of special noise-absorbent material on the double-decker structure. Project highlights and challenges: The testing began in October 2010 and will continue to monitor the results for years. Budget performance: This project cost \$5.87 million at completion, \$1.13 million below the last approved budget and \$0.87 million above the FY 2005 original budget. Rising prices for materials and additional engineering work increased the cost of the project. The low bid of \$1.56 million was below the engineer's estimate of \$2.66 million. Schedule performance: The project was completed in October 2010, on time with the last approved schedule. Because of a delay in finalizing a design concept, the initial project ad date of April 2009 was delayed.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2007	
Preliminary Engineering Start		Q3 2005	
Environmental Complete		Q1 2009	
Right of Way Complete		Q4 2009	
Contract Advertisement		Q4 2009	
Operationally Complete		Q4 2010	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$2,816
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,719
Total	\$0	\$0	\$5,535

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$2,816	\$0	\$0		\$2,816
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$2,719	\$0	\$0		\$2,719
Total	\$0	\$5,535	\$0	\$0		\$5,535

Project Web Site: