

SR 99/S Holgate St to S King St - Viaduct Replacement

Project Information

PIN: 809936D

As of Date: February 2024

Region: Alaskan Way Viaduct

Regional Admin: O. Jepperson

State Route: SR 99

Current Status: Completed

Legislative Districts: 11, 32, 36, 37, 43, 46

Project Description

A portion of the existing Alaskan Way Viaduct will be removed and replaced with a transportation facility that has improved earthquake resistance and retains or improves mobility for people and goods. Work includes a new interchange in the vicinity of Royal Brougham Way and a railway grade separation structure at South Atlantic Street. Also included are improvements to local bike/pedestrian facilities, signing, illumination, ITS, drainage, and utilities. BNSF track west of Alaskan Way will be modified and/or relocated.

Contractor: 008290 - Guy F. Atkinson Construction, LLC. - \$29,371,123 - 5/30/12
007847 - Skanska USA Civil West California - \$114,569,195 - 5/2/10
007844 - Signal Electric, Inc. - \$301,634 - 11/23/09
007837 - Signal Electric, Inc. - \$414,064 - 11/9/09
007715 - Gary Merlino Construction Co., Inc. - \$8,569,569 - 5/4/09
007597 - Kiewit Infrastructure West Co. - \$3,391,992 - 9/26/2008

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2006	Q4 2006	On Schedule
Preliminary Engineering Start	Q1 2008	Q1 2008	On Schedule
Environmental Complete	Q1 2009	Q1 2009	On Schedule
Right of Way Complete	Q4 2009	Q4 2009	On Schedule
Contract Advertisement	Q4 2009	Q4 2009	On Schedule
Operationally Complete	Q1 2014	Q1 2014	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$78,439	\$78,439
Right of Way	\$0	\$42,704	\$42,636
Construction	\$0	\$226,628	\$226,624
Total	\$0	\$347,771	\$347,699

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$2,385	\$38,519	\$37,535	\$0		\$78,439
Right of Way	\$1,395	\$41,242	\$0	\$0		\$42,636
Construction	\$0	\$68,486	\$158,138	\$0		\$226,624
Total	\$3,779	\$148,247	\$195,673	\$0		\$347,699

Project Web Site: