

SR 167/8th St E Vic to S 277th St Vic - Southbound Managed Lane
Project Information

| | |
|---------------------------|-----------------------------------|
| PIN: 816701C | As of Date: December 2017 |
| Region: Northwest | Regional Admin: L. Eng |
| State Route: SR 167 | |
| Current Status: Completed | Legislative Districts: 30, 33, 47 |

Project Description

The SR 167 Corridor is highly congested during peak hours. A southbound HOT lane will be continued from where it currently ends at 37th St NW to the vicinity of 3rd Avenue SW. Construction as a HOT lane is contingent upon successful completion of the SR 167 HOT Lane Pilot Project. A drop lane will be constructed from the vicinity of 3rd Avenue SW to the 8th St E interchange. This project will improve mobility, traffic operation, and safety; and reduce congestion on SR 167.

Contractor: 008665 - Guy F. Atkinson Construction, LLC - \$53,854,088 - 12/9/14

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | Q4 2006 | Q4 2006 | On Schedule |
| Preliminary Engineering Start | Q4 2005 | Q4 2005 | On Schedule |
| Environmental Complete | Q4 2008 | Q3 2008 | Early |
| Right of Way Complete | Q3 2014 | Q3 2014 | On Schedule |
| Contract Advertisement | Q4 2014 | Q3 2014 | Early |
| Operationally Complete | Q2 2017 | Q2 2017 | On Schedule |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$13,000 | \$11,002 | \$9,474 |
| Right of Way | \$10,000 | \$4,001 | \$2,286 |
| Construction | \$57,000 | \$67,002 | \$72,167 |
| Total | \$80,000 | \$82,005 | \$83,927 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|----------|--------------------|-----|-------|----------|
| Prelim Engineering | \$0 | \$9,474 | \$0 | \$0 | | \$9,474 |
| Right of Way | \$0 | \$2,286 | \$0 | \$0 | | \$2,286 |
| Construction | \$0 | \$72,167 | \$0 | \$0 | | \$72,167 |
| Total | \$0 | \$83,927 | \$0 | \$0 | | \$83,927 |