

**I-405/SR 515 - New Interchange**
**Project Information**

PIN: 840505A	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-405	
Current Status: Completed	Legislative Districts: 11, 37

**Project Description**

I-405 is highly congested in the vicinity of the I-405/SR 167 Interchange. A new half diamond interchange will be constructed on I-405 at SR 515 (Talbot Road) on the north side. This will reduce congestion and improve efficiency.

**Gray Notebook Text**

1113Q5 GNB 47 (September 2012) This project constructed an interchange on I-405 at SR 515 (Talbot Road) east of the I-405/SR 167 interchange. Project benefits: This project improves access to downtown Renton and relieves traffic demand on the I-405 interchanges at SR 167 and SR 169. Highlights/challenges: Right of way and construction costs were lower than originally budgeted due to the project being consolidated with others on I-405.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2006	Q2 2006	On Schedule
Preliminary Engineering Start	Q4 2005	Q4 2005	On Schedule
Environmental Complete	Q3 2008	Q3 2008	On Schedule
Right of Way Complete	Q3 2008	Q3 2008	On Schedule
Contract Advertisement	Q4 2008	Q4 2008	On Schedule
Operationally Complete	Q4 2010	Q4 2010	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$6,190	\$6,190
Right of Way	\$0	\$18,767	\$18,767
Construction	\$0	\$72,862	\$72,834
<b>Total</b>	<b>\$0</b>	<b>\$97,819</b>	<b>\$97,791</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$4,750	\$1,440	\$0		\$6,190
Right of Way	\$0	\$18,767	\$0	\$0		\$18,767
Construction	\$0	\$72,640	\$194	\$0		\$72,834
<b>Total</b>	<b>\$0</b>	<b>\$96,157</b>	<b>\$1,633</b>	<b>\$0</b>		<b>\$97,791</b>

Project Web Site: