

I-405/NE 44th St to 112th Ave SE - Widening
Project Information

PIN: 840508A	As of Date: May 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-405	
Current Status: Pre-Construction	Legislative Districts: 41

Project Description

This is the state's \$150M match to potential Regional funding, which is required to complete the overall project. Ultimately the SR 169 to I-90 project will include construction of two additional general purpose lanes in each direction and transit improvements including park and ride expansion and HOV direct access ramps. This section of I-405 is a major choke point on I-405 due to the existing roadway being one lane narrower than I-405 north of I-90.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2008	
Preliminary Engineering Start		Q1 2006	
Environmental Complete		Q2 2026	
Right of Way Complete		Q2 2026	
Contract Advertisement		Q3 2026	
Operationally Complete		Q1 2029	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$5,000
Right of Way	\$0	\$0	\$30,000
Construction	\$0	\$0	\$115,000
Total	\$0	\$0	\$150,000

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$5,000	\$0	\$0		\$5,000
Right of Way	\$0	\$30,000	\$0	\$0		\$30,000
Construction	\$0	\$109,800	\$5,200	\$0		\$115,000
Total	\$0	\$144,800	\$5,200	\$0		\$150,000