

**I-405/SR 520 to SR 522 - Widening**
**Project Information**

PIN: 840561A	As of Date: November 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-405	
Current Status: Completed	Legislative Districts: 01, 45, 48

**Project Description**

I-405 is highly congested at this location. One additional general purpose lane will be constructed northbound from NE 70th Street to NE 124th Street and southbound from SR 522 to SR 520. This will reduce congestion on I-405.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2005	Q3 2005	On Schedule
Preliminary Engineering Start	Q3 2003	Q3 2003	On Schedule
Environmental Complete	Q2 2005	Q2 2005	On Schedule
Right of Way Complete	Q3 2005	Q3 2005	On Schedule
Contract Advertisement	Q3 2005	Q3 2005	On Schedule
Operationally Complete	Q4 2007	Q4 2007	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$21,000	\$17,755	\$17,755
Right of Way	\$55,195	\$1,334	\$1,334
Construction	\$87,540	\$62,102	\$62,102
<b>Total</b>	<b>\$163,735</b>	<b>\$81,191</b>	<b>\$81,191</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$17,755	\$0	\$0	\$0		\$17,755
Right of Way	\$1,334	\$0	\$0	\$0		\$1,334
Construction	\$62,102	\$0	\$0	\$0		\$62,102
<b>Total</b>	<b>\$81,191</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>		<b>\$81,191</b>

**I-405/SR 520 to SR 522 - Widening Stage 2**
**Project Information**

PIN: 840561D As of Date: November 2017

Region: Northwest Regional Admin: L. Eng

State Route: I-405

Current Status: Completed Legislative Districts: 01, 45, 48

**Project Description**

I-405 is highly congested at this location. This project (Kirkland Nickel Stage 2) will construct one additional lane in the northbound direction from NE 70th Street to NE 85th Street, in the southbound direction from NE 124th Street to SR 522, and in the southbound direction from SR 520 to NE 85th Street.

 Contractor: 008204 - Flatiron Constructors, Inc. - \$\$39,291,469 - 1/11/12 ~  
 008053 - Gary Merlino Construction Co. Inc. - \$10,693,961 - 2/28/11

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2006	Q2 2006	On Schedule
Preliminary Engineering Start	Q3 2004	Q3 2004	On Schedule
Environmental Complete	Q3 2011	Q3 2011	On Schedule
Right of Way Complete	Q3 2011	Q3 2011	On Schedule
Contract Advertisement	Q4 2010	Q4 2010	On Schedule
Operationally Complete	Q4 2015	Q4 2015	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$9,882	\$9,882
Right of Way	\$0	\$7,317	\$8,079
Construction	\$0	\$93,561	\$91,205
Total	\$0	\$110,761	\$109,166

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$9,147	\$0	\$736	\$0		\$9,882
Right of Way	\$8,079	\$0	\$0	\$0		\$8,079
Construction	\$90,796	\$0	\$409	\$0		\$91,205
Total	\$108,021	\$0	\$1,145	\$0		\$109,166