

SR 99 Tunnel Project – Interior Structures Weekly Report *Jan. 6, 2017 (covers Dec. 23 to Jan. 6)*

The information in this report is based on Seattle Tunnel Partners' three-week schedule, and does not necessarily reflect progress as it relates to the overall project schedule.

	Sections completed/planned	Distance completed (of 9,270 total feet)	Percent completed	Notes
Southbound roadway	4/4	3,370 feet	36 percent	
Northbound walls	4/4	48 percent		
Corbels	3/3	5,049 feet	54 percent	
Northbound roadway	N/A	N/A	N/A	
Southbound walls	N/A	N/A	N/A	

