

SR 99 Tunnel Project – Interior Structures Weekly Report *Feb. 3, 2017 (covers Jan. 27 to Feb. 3)*

The information in this report is based on Seattle Tunnel Partners' three-week schedule, and does not necessarily reflect progress as it relates to the overall project schedule.

	Sections completed/planned	Distance completed (of 9,270 total feet)	Percent completed	Notes
Southbound roadway	2/2	3,881 feet	42 percent	
Northbound walls	3/3	4,912 feet	53 percent	
Corbels	2/2	5,535 feet	60 percent	
Northbound roadway	N/A	N/A	N/A	
Southbound walls	N/A	N/A	N/A	

