

SR 99 Tunnel Project – Interior Structures Weekly Report *March 3, 2017 (covers Feb. 24 to March 3)*

The information in this report is based on Seattle Tunnel Partners' three-week schedule, and does not necessarily reflect progress as it relates to the overall project schedule.

	Sections completed/planned	Distance completed (of 9,270 total feet)	Percent completed	Notes
Southbound west walls	5/5	394 feet	4 percent	
Southbound roadway	3/3	4,375 feet	47 percent	
Northbound walls	2/2	5,377 feet	58 percent	
Corbels	2/2	6,021 feet	65 percent	
Northbound roadway	N/A	N/A	N/A	

