

SR 99 Tunnel Project – Interior Structures Weekly Report *March 31, 2017 (covers March 24 to March 31)*

The information in this report is based on Seattle Tunnel Partners' three-week schedule, and does not necessarily reflect progress as it relates to the overall project schedule.

	Sections completed/planned	Distance completed (of 9,270 total feet)	Percent completed	Notes
Lower half of southbound west walls	5/5	1,463 feet	16 percent	
Southbound roadway	3/3	4,879 feet	53 percent	
Northbound walls	2/2	5,864 feet	63 percent	
Corbels	2/2	6,507 feet	70 percent	
Northbound roadway	N/A	N/A	N/A	

