

SR 99 Tunnel Project – Interior Structures Weekly Report *May 12, 2017 (covers May 5 to May 12)*

The information in this report is based on Seattle Tunnel Partners' three-week schedule, and does not necessarily reflect progress as it relates to the overall project schedule.

	Sections completed/planned	Distance completed (of 9,270 total feet)	Percent completed	Notes
Lower half of southbound west walls	5/5	2,933 feet	32 percent	<i>Corbels are 1,466 feet away from the end of the TBM (backup car 3).</i>
Southbound roadway	3/3	5,639 feet	61 percent	
Northbound walls	2/2	6,621 feet	71 percent	
Corbels	2/2	7,263 feet	78 percent	
Northbound roadway	N/A	N/A	N/A	

