

SR 99 Tunnel Project – Interior Structures Weekly Report *June 9, 2017 (covers June 2 to June 9)*

The information in this report is based on Seattle Tunnel Partners' three-week schedule, and does not necessarily reflect progress as it relates to the overall project schedule.

	Sections completed/planned	Distance completed (of 9,270 total feet)	Percent completed	Notes
Lower half of southbound west walls	5/5	3,959 feet	43 percent	<i>Corbels are about 1,050 feet away from the end of the TBM (backup car 3).</i>
Southbound roadway	2/2	6,096 feet	66 percent	
Northbound walls	3/3	7,108 feet	77 percent	
Corbels	3/3	7,749 feet	84 percent	
Northbound roadway	N/A	N/A	N/A	

