

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-405 SB Renton To Bellevue - DESIGN BUILD-REVIEW

Project Engineer: K. Henry

Project Team Leader:

Geotech

405 NW	XL4653	I-405 SB Design Build RFP		Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	RFP starts Oct 2016
-----------	--------	---------------------------	--	-----------------------------	--	---	----------------------	---------------------------------------	---------	---------------------

Jenkins Creek Bridge Replacement - REVIEW

Project Engineer:

Project Team Leader:

Geotech

516 NW	TA4732	Replacement Bridge City of Covington		Manager MHB Engineer JSW		Manager *** 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Jim Wei - Reviewing Prelim. Plan
-----------	--------	--------------------------------------	--	-----------------------------	--	---	----------------------	---------------------------------------	---------	----------------------------------

Mountains to Sound Greenway Trail - REVIEW

Project Engineer:

Project Team Leader: Bill James 425-456-8638

Geotech

090 NW	JA9212	MTSG Trail under I-405/I-90 ramps - City of Bellevue		STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer BSA	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	HNTB
-----------	--------	--	--	--	--	---	----------------------	---------------------------------------	---------	------

Sammamish River Bridge Project - City of Woodinville - REVIEW

Project Engineer: Felix Palisoc 260-440-4713

Project Team Leader:

Geotech

202 NW	TA3510	Bridge 202/35S - Widen/Replacement		COMPLETE Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer CSL	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Resubmitted P.P. 11/15/12 P.P. submittal 3/30/16 AECO
-----------	--------	------------------------------------	--	---	--	---	----------------------	---------------------------------------	---------	---

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Scoping - Bridge Widening 5/825

Project Engineer: _____ Project Team Leader: _____ Geotech _____

005 NW	JA8676	Widen Br. No. 5/825		Manager BK Engineer JSW		Manager *** 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	TS&L
-----------	--------	---------------------	--	----------------------------	--	---	----------------------	---------------------------------------	---------	------

SR 167 City of Kent South 224th Street - REVIEW

Project Engineer: Felix Palisoc Project Team Leader: _____ Geotech _____

167 NW	JA6673	S. 224th Street over SR 167 - New Structure		COMPLETE Manager BK Engineer JSW		Manager RBS 2nd Sup. JCH Engineer JCH	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Jim Wei PP Aprv. 3/29/15 JCH comments 12/15/15 06/2016 FINAL review Shearer
-----------	--------	---	--	--	--	---	----------------------	---------------------------------------	---------	---

SR 167 DIRECT CONNECTORS - DESIGN BUILD SUPPORT

Project Engineer: _____ Project Team Leader: _____ Geotech _____

167 NW	XL5105	I-405 SR 167 DIRECT CONNECTORS		Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer RJD	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	ATCHI
-----------	--------	--------------------------------	--	-----------------------------	--	---	----------------------	---------------------------------------	---------	-------

I-5 NB Martin Luther King Jr. Way to NE Ravenna Br - DESIGN BUILD

Project Engineer: Bill James x4139 Project Team Leader: _____ Geotech _____

005 NW	XL4683	I-5 NB Martin Luther to NE Ravenna Br. - PCCP Panel Repl. - DB		Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer RD	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE 09/07/16	RFP DEVELOPMENT By end of May HNTB
-----------	--------	--	--	-----------------------------	--	--	----------------------	---------------------------------------	---------------------	---

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Sedro Wooley to Concrete Vic. - BST

Project Engineer: Dave Crisman 360-848-7103

Project Team Leader: Danika Washington

Geotech

020	XL5063	Sedro Wooley to Concrete Vic - BST				02/15/16		07/26/16		
NW	A02054B			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer JCH	ACTUAL 04/26/16	ACTUAL 07/14/16	AD DATE 11/16/16	
										Spec Eng. MHB

I-5 NB South 260th ST to Duwamish River Br. 5/526E

Project Engineer: Carl Winningham

Project Team Leader: Carl Berg

Geotech

005	XL4758	I-5 Concrete Pav't Rehab & ADA				01/25/16		07/11/16		
NW	A00506G			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC	ACTUAL	ACTUAL 08/18/16	AD DATE 11/21/16	
										Spec Eng. MHB

White River Br. To SR 164 Paving and ADA Compl.

Project Engineer: John Chi 206-768-9002

Project Team Leader: Mohammad Hasah

Geotech

410		Bridge no 410/101 - Truss Panel Joints						07/05/16		
NW	A41005B			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC	ACTUAL	ACTUAL	AD DATE 11/21/16	
										Spec Eng. MHB

SR 532 Church Creek Fish Passage - Culvert

Project Engineer: John Chi 206-768-9002

Project Team Leader: Matt Rilling

Geotech C. Heathman

532	XL4676	Church Creek Fish Passage		03/15/16		01/18/16		08/08/16	09/07/16	
NW	A53206C	12/14/2015		COMPLETE		Manager RBS 2nd Sup. *** Engineer LHT	ACTUAL	ACTUAL 09/01/16	AD DATE 11/28/16	
										Manager MHB Engineer JSW Spec Eng. WSS

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Poplar Way Extension Bridge - REVIEW

Project Engineer: Roland Storme (360)757-5961

Project Team Leader:

Geotech

005 NW	TA2797	City of Lynnwood					11/08/16 ACTUAL	12/01/16 ACTUAL	AD DATE 12/01/16	P.P. approved 12/10/13 - JSW 60% constructability review received (2/11/15)
				Manager *** Engineer HNT		Manager RBS 2nd Sup. *** Engineer CSL		Spec Eng. MHB		

I-5 Ebey Slough Br to SR 531 I/C Paving and ADA Compl.

Project Engineer: John Chi 206-768-9002

Project Team Leader: Mohammad Hasan

Geotech

005 NW	XL4708 A00551B	Bridge no.s 5/651E, 5/651W, 5/653E and 5/658E&W					09/05/16 ACTUAL 09/06/16	10/03/16 ACTUAL 09/30/16	AD DATE 12/12/16	
				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer BD/P		Spec Eng. ***		

US 2 Fern Bluff Rd Vic to 10th St Vic - Paving

Project Engineer: Hyung Huynh x4311

Project Team Leader: Karen Chi

Geotech

002 NW	XL5022 A00228B	Fern Bluff to 10th St - Paving					10/17/16 ACTUAL	11/14/16 ACTUAL 11/08/16	AD DATE 01/23/17	
				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC		Spec Eng. ***		

2017-2019 Anchor Cable Replacement Lacey V Murrow & Homer M Hadley

Project Engineer:

Project Team Leader:

Geotech

090 NW		Cable Replacement 90/25S and 90/25N				10/17/16	04/03/17 ACTUAL	05/01/17 ACTUAL	AD DATE 02/01/17	DELAY?
				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***		Spec Eng. ***		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Hedrick Creek - Fish Barrier

Project Engineer: Chris Damitio 360-788-7403

Project Team Leader:

Geotech H. Zimchek

542 NW	XL4119 A54231J	New Structure and 3 Retaining Walls		03/05/12 COMPLETE Manager RAL Engineer JSW	02/01/13	09/19/16 Manager RPZ 2nd Sup. *** Engineer MB	10/24/16 ACTUAL	11/21/16 ACTUAL 11/17/16 Spec Eng. WSS	AD DATE 02/13/17	per email WSS- delayed 2 years to 2016 SHELVED 1/1/15
-----------	-------------------	-------------------------------------	--	---	----------	--	--------------------	---	---------------------	--

I-90 N. Fork Issaquah Creek - (2) Culverts - Fish Passage

Project Engineer: D. Lewis

Project Team Leader: Piper Pettit

Geotech T. Mooney

090 NW	XL4586 A09058B	I-90 N. Fork Issaquah Creek		03/21/16 COMPLETE Manager MHB Engineer JSW		04/18/16 Manager RPZ 2nd Sup. *** Engineer GB	11/07/16 ACTUAL 11/09/16	12/05/16 ACTUAL	AD DATE 02/13/17	PRI-Ad date 12/2016
-----------	-------------------	-----------------------------	--	---	--	--	--------------------------------	--------------------	---------------------	---------------------

SR 528/55th Dr NE Vic to 83rd Ave NE Vic - Paving & Exp Jts

Project Engineer: John Chi 206-768-9002

Project Team Leader: Laura Claywell

Geotech

528 NW	XL5034 A52801B	SR 528 flyover bridge Paving & ADA Compliance		Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL	AD DATE 02/13/17	
-----------	-------------------	---	--	-----------------------------	--	---	--------	--------	---------------------	--

SR 529 Steamboat Slough - Painting

Project Engineer: Carl Winningham

Project Team Leader: Karen Chi

Geotech

529 NW	XL5092 A52907D	Steamboat Slough Bridge No. 529/20E		Manager *** Engineer ***		05/16/16 Manager RPZ 2nd Sup. *** Engineer MR	10/31/16 ACTUAL 11/01/16	11/14/16 ACTUAL 11/18/16 Spec Eng. WSS	AD DATE 02/13/17	60% due 5/15/16
-----------	-------------------	-------------------------------------	--	-----------------------------	--	--	--------------------------------	---	---------------------	-----------------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 526 5th Ave W Vic to I-5 - PAVING & EXP JT

Project Engineer: Mohammad Hasan

Project Team Leader:

Geotech

526 NW	XL5033 A52605A	SR 526 5th Ave Vic to I-5 Paving and ADA (4 bridges)			Manager *** Engineer ***	Manager RBS 2nd Sup. *** Engineer DS	11/07/16 ACTUAL	11/07/16 ACTUAL	AD DATE 02/20/17	
-----------	-------------------	--	--	--	-----------------------------	--	--------------------	--------------------	---------------------	--

Eagle Falls Vic to Tye Creek BST

Project Engineer: Sadia

Project Team Leader: Bill Asmussen

Geotech

002 NW	XL5068	Bridges No. 2/37,38,39,46,49,109,110,111,113, 114,116,118, & 119			Manager *** Engineer ***	Manager RBS 2nd Sup. *** Engineer ***	11/21/16 ACTUAL	12/23/16 ACTUAL	AD DATE 03/06/17	Not on PRI yet 09/12/16
-----------	--------	--	--	--	-----------------------------	---	--------------------	--------------------	---------------------	----------------------------

SR 518 - Des Moines EB off ramp Br. No. 518/9 E-N - REVIEW

Project Engineer: Cathy George x4232

Project Team Leader: Huyen Huynh

Geotech

518 NW	XL4991	EB Off-Ramp From SR 518 to Des Moines Memorial Drive		COMPLETE Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer CSL	12/19/16 ACTUAL	01/16/17 ACTUAL	AD DATE 03/27/17	PP Apprv. 8/20/14 JSW 12/17/14 - 60% REVIEW 07/05/17 PMRS CH2M
-----------	--------	--	--	---	--	---	--------------------	--------------------	---------------------	---

SR 9 Gribble Creek - Fish Passage - Cable Fence

Project Engineer: Shane Spahr 360-757-5856

Project Team Leader:

Geotech B. Hegge

009 NW	XL5029 A00937H	SR 9 Gribble Creek Fish Passage			Manager *** Engineer ***	10/10/16 Manager RPZ 2nd Sup. *** Engineer MR	11/14/16 ACTUAL	12/12/16 ACTUAL	AD DATE 04/04/17	cpms ad date 10/09/17
-----------	-------------------	---------------------------------	--	--	-----------------------------	--	--------------------	--------------------	---------------------	--------------------------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 96 / I-5 I/C Vic to Sr 9 Vic Paving and ADA compl.

Project Engineer: John Chi 206-768-9002

Project Team Leader: Mohammad Hasan

Geotech

096 NW	XL5006 A09601B	Bridge No. 96/10					10/17/16 ACTUAL	11/07/16 ACTUAL	AD DATE 05/01/17	
			Manager *** Engineer ***			Manager RBS 2nd Sup. *** Engineer ***		Spec Eng. MHB		

Montlake Bridge - Grid Deck Repair

Project Engineer:

Project Team Leader:

Geotech

513 NW	MT0434	Bridge No. 513/12					ACTUAL	ACTUAL	AD DATE 06/01/17	Maintenance Repair - No AD date.
			Manager *** Engineer ***			Manager RBS 2nd Sup. *** Engineer AJM		Spec Eng. ***		Maint.

Bridge Painting - Aurora Ave Bridge (George Wa Memorial Br) Stage 2

Project Engineer: Hyung Huynh x4311

Project Team Leader:

Geotech

099 NW	XL5208 A09946C	Br. No. 99/560 - Bridge Painting Stage 2			N/A	01/09/17	06/12/17 ACTUAL	07/10/17 ACTUAL	AD DATE 10/02/17	
			Manager *** Engineer ***			Manager RPZ 2nd Sup. *** Engineer DO		Spec Eng. WSS		

SR 92 Little Pilchuck Creek

Project Engineer: John Chi 206-768-9002

Project Team Leader: Wendt, S

Geotech A Fiske

092 NW	XL5031	Little Pilchuck Creek - Remove Fish Barrier					ACTUAL	ACTUAL	AD DATE 10/09/17	120' span bridge
			Manager *** Engineer ***			Manager RBS 2nd Sup. *** Engineer ***		Spec Eng. ***		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-90 EB E Sunset Way I/C Vic to 436th Ave SE I/C Vic Pav't repair

Project Engineer: Hyung Huynh x4311

Project Team Leader: Tom LaBolle

Geotech

090	XL5148	Br. No. 90/80S EB Sunset Way to 436th Ave SE PCCP Repair					05/29/17	06/26/17	AD DATE	
NW	A09060F			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	11/06/17	

SR 99 N. 60th St. to N 145th St. - Paving

Project Engineer: Hyung Huynh x4311

Project Team Leader:

Geotech

099	XL4748	Bridge 99/574 Paving and ADA Compliance				03/28/16		10/07/16	AD DATE	Ad date shown is shelf date CPMS shows 1/2018 (per phone convo. Kim 1/2016
NW	A09948A			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer JCH	ACTUAL 04/26/16	ACTUAL 09/16/16	01/08/18	

SR 9 Tawes Creek - Remove Fish Barrier

Project Engineer: Spahr, S.

Project Team Leader:

Geotech T. Mooney

009	XL4596	SR 9 Tawes Creek Fish Passage	11/1/2016	STARTED					AD DATE	
NW	A00948K			Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	10/08/18	

SR 164 Pussyfoot Creek - Remove Fish Barrier

Project Engineer:

Project Team Leader:

Geotech

164		SR 164 Pussyfoot Creek Fish Passage	1/1/2017						AD DATE	
NW				Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	12/17/18	

05-Dec-16

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 527 Penny Creek - Remove Fish Barrier

Project Engineer:

Project Team Leader:

Geotech

527 NW		SR 527 Penny Creek - Remove Fish Barrier	1/1/2017	Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 12/17/18	
-----------	--	--	----------	-----------------------------	--	---	--------	-------------------------	---------------------	--

SR 202 Two Tribs to Patterson Creek - Fish Passage

Project Engineer: John Chi 206-768-9002

Project Team Leader:

Geotech

202 NW	XL5230 A20115C	Patterson Creek Fish Barrier		Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 10/14/19	2 box culverts (Bridge involved?)
-----------	-------------------	------------------------------	--	-----------------------------	--	---	--------	-------------------------	---------------------	-----------------------------------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

US 101 Matriotti Creek - Remove Fish Barrier

Project Engineer: Lewis, D

Project Team Leader: Joe Burnell

Geotech M. Frye

101	XL4675	Matriotti Creek Culvert		03/01/16 COMPLETE			09/05/16 ACTUAL	10/03/16 ACTUAL 10/03/16	AD DATE 01/17/17	PP apprvd 5/18/16
NC	C10196C			Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer BD		Spec Eng. WSS		

US 97 Swauk Creek Campground

Project Engineer: Dan Lewis

Project Team Leader:

Geotech A Fiske

097	XL4630A	Swauk Creek - Boundary Bridge Fish Passage		07/13/15 STARTED	Drilled	02/23/17	07/10/17 ACTUAL	08/07/17 ACTUAL	AD DATE 10/23/17	Ad date = Shelf
NC	B09702M		6/1/2015	Manager BK Engineer JSW		Manager RPZ 2nd Sup. *** Engineer ***		Spec Eng. ***		

097	XL4630B	Swauk Creek Mill Culvert Fish Passage		07/13/15 STARTED	Drilled	02/23/17	07/10/17 ACTUAL	08/07/17 ACTUAL	AD DATE 10/23/17	Shelf date Oct 2016 (PRI)
NC	B09700X		6/1/2015	Manager BK Engineer JSW		Manager RPZ 2nd Sup. *** Engineer ***		Spec Eng. ***		

Methow River Bridges Column Repair

Project Engineer: Bob Romine x2880

Project Team Leader:

Geotech

153	XL4958	Structure Rehab. (column repairs) Bridge No.s 153/10, 13, 15 & 20			N/A	02/02/15	08/07/17 ACTUAL	09/05/17 ACTUAL	AD DATE 11/13/17	ad date moved 17/19 bien sidewalks closed 153/16 & 17
NC	B15300L			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer JC		Spec Eng. WSS		

05-Dec-16

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

US101 Johnson Creek

Project Engineer:

Project Team Leader:

Geotech

101	XL4679	Fish Passage		-----		Manager RBS	ACTUAL	ACTUAL	AD DATE	
NC	C10198H			Manager MHB		2nd Sup. ***			01/01/22	
				Engineer JSW		Engineer ***		Spec Eng. ***		

05-Dec-16

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Chambers Way Replace Bridge - DESIGN BUILD

Project Engineer: _____ Project Team Leader: _____ Geotech **B. Johnson**

005	XL	Br. No. 5/227					Manager RPZ 2nd Sup. *** Engineer LHT	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE 01/01/17	Ad date = RFP due date DEA
-----	----	---------------	--	--	--	--	---	----------------------	---------------------------------------	---------------------	-----------------------------------

Cowlitz River Bridge 5/203W - Truss Straightening

Project Engineer: Devin Reck Project Team Leader: _____ Geotech _____

005	KD9689	Heat Straightening 5/203W Cowlitz River Br.					Manager RPZ 2nd Sup. *** Engineer DO	09/05/16 ACTUAL 09/09/16	11/14/16 ACTUAL 11/04/16	AD DATE 01/23/17	
-----	--------	--	--	--	--	--	--	--------------------------------	--------------------------------	---------------------	--

SR 409 Columbia River Bridge at Puget Island - Painting and Deck Replacement

Project Engineer: _____ Project Team Leader: Scott Seroshek Geotech _____

409	XL4961	Bridge No. 409/10 Bridge Painting and Deck Replacement					Manager RPZ 2nd Sup. *** Engineer MAR	12/12/16 ACTUAL [REDACTED]	01/09/17 ACTUAL [REDACTED] Spec Eng. WSS	AD DATE 03/20/17	XL4961Paint (4/10/17 & XL5018Deck(5/6/17)
-----	--------	---	--	--	--	--	---	----------------------------------	---	---------------------	--

SR 504 Wooster Creek - Fish Passage

Project Engineer: Lewis, D Project Team Leader: _____ Geotech **B. Jackson**

504	XL5054	SR 504 Wooster Creek Fish Passage		COMPLETE			Manager RBS 2nd Sup. *** Engineer ***	11/07/16 ACTUAL [REDACTED]	12/05/16 ACTUAL [REDACTED] Spec Eng. ***	AD DATE 03/24/17	Secant Pile, slab bridge
-----	--------	--------------------------------------	--	----------	--	--	---	----------------------------------	---	---------------------	-----------------------------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-5 SB North Fork Lewis River Br Resurfacing

Project Engineer: Mark Degenhart

Project Team Leader: Lori Figone

Geotech

005	XL	I-5 North Fork Lewis River Br. 5/40W Resurfacing					01/02/17	01/30/17	AD DATE	
SW	D00517B			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	04/10/17	

0.4 Miles N. of Morton to Nisqually River Br - Paving

Project Engineer: Tom Green

Project Team Leader: Reck

Geotech

007		Bridge No. 7/9 & 7/24							AD DATE	
SW	D00718P			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	04/24/17	

S. Fork Newaukum River

Project Engineer: Lori Figone

Project Team Leader:

Geotech A Fiske

508	XL4643	Bridge No. 508/12 Replacement	3/12/2015	03/09/15 COMPLETE		03/14/16	01/17/17	02/13/17	AD DATE	AJM doing historical preservation report
SW	D50816R			Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer MAR	ACTUAL [REDACTED]	ACTUAL [REDACTED]	05/01/17	

SR 432 Cowlitz River Bridge No. 432/10S Paving

Project Engineer:

Project Team Leader:

Geotech

432	XL4965	Cowlitz River Bridge 432/10S Deck Repair and Overlay				07/11/16	12/26/16	01/23/17	AD DATE	
SW	D43214B			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	05/08/17	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

US 97 Lateral A Vic to Ahtahnum Creek-Paving

Project Engineer: Andrew Byrd

Project Team Leader: Pat Cooper

Geotech

097 SC	XL4881 E09703O	Paving Bridge No. 82/131N & S, 82/130W-N, 97/140E, 97/141A, 97/142A and 97/144A					07/11/16 ACTUAL 07/19/16	08/08/16 ACTUAL 08/03/16	AD DATE 10/31/16	
			Manager *** Engineer ***			Manager RBS 2nd Sup. *** Engineer AA		Spec Eng. MHB		

SR 397 S Yew Street To S 10th Ave - Paving

Project Engineer: Moe Davari X1873

Project Team Leader: Ben Hausenbuiller

Geotech

397 SC	XL5070 E39701O	SR 397 Gum St Bridge 397/20 and 397/10 Paving				03/14/16	07/29/16 ACTUAL 07/14/16	08/29/16 ACTUAL 08/17/16	AD DATE 12/19/16	
			Manager *** Engineer ***			Manager RBS 2nd Sup. *** Engineer JCH		Spec Eng. MHB		

I-90 468th Ave SE to W Summit Rd

Project Engineer: A. Byrd

Project Team Leader: Mike Roediger x1767

Geotech

090 SC	XL5083 E09013T	Denny Creek Viaduct Deck Rehab 90/97.2N (4 bridges)					ACTUAL	ACTUAL 10/18/16	AD DATE 01/23/17	ad date per email 12/22/15
			Manager *** Engineer ***			Manager RBS 2nd Sup. *** Engineer CSL		Spec Eng. MHB		

US 97 SR 22 Vic to 2nd Ave VIC - PAVING

Project Engineer:

Project Team Leader:

Geotech

097 SC	XL5228A E09703V	br. No. 97/124E Paving and Deck Repair					10/17/16 ACTUAL	11/14/16 ACTUAL 11/09/16	AD DATE 01/30/17	
			Manager *** Engineer ***			Manager RBS 2nd Sup. *** Engineer DS		Spec Eng. MHB		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-82 Columbia River Bridge EB

Project Engineer: M. Davari

Project Team Leader:

Geotech

082	XL4917	Umatilla Bridge No. 82/280S Truss Deck Replacement					10/31/16	12/13/16		
SC	E08208S			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AJM	ACTUAL 11/01/16	ACTUAL Spec Eng. WSS	AD DATE 02/13/17	

McNary Pool to Dodd Rd & Nine Mile Cr to Old Hwy 12 - PAVING

Project Engineer:

Project Team Leader:

Geotech

012	XL5192	Bridge No. 12/620 - Paving						10/24/16		
SC	E01213I			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 02/21/17	

I-82 & US 97 Yakima County Deck Rehab

Project Engineer: Bob Hooker x1707

Project Team Leader: Brian Bell

Geotech

082	XL5069	Deck Rehab. Bridge 82/135N and 97/103				06/20/16	12/05/16	07/11/16		
SC	E08208P			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC	ACTUAL	ACTUAL 07/11/16 Spec Eng. MHB	AD DATE 03/13/17	

I-90 & I-82 Ellensburg Vic EB & WB - Deck Rehab

Project Engineer: Bob Hooker x1707

Project Team Leader: Brian Bell

Geotech

082	XL5077	Br. No.'s 82/10S, 90/126N, 90/152N, 90/174S, 90/150N					12/05/16	01/02/17		
SC				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC	ACTUAL 06/01/16	ACTUAL 07/18/16 Spec Eng. MHB	AD DATE 03/13/17	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Indian Creek Vic to Wildcat Creet Bridge Vic - Paving

Project Engineer:

Project Team Leader:

Geotech

012	XL5308	Bridge No. 12/306 & 307 Paving								
SC	E01214T			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE 03/13/17	

I-82 South Union Gap I/C Improvement - DESIGN BUILD

Project Engineer: Andy Bird

Project Team Leader:

Geotech

082	XL3001	Replace Bridge No. 97/145E and two culverts								
SC	E08201S			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE 12/14/17	

US 12 Naches River Nelson Bridge Painting

Project Engineer:

Project Team Leader:

Geotech

012		EB Bridge No. 12/328S Bridge Painting								
SC				Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE 01/08/18	

012		WB Bridge No. 12/328N Painting								
SC				Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE 01/08/18	

05-Dec-16

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
I-90 Yakima River Bridge W of Ellensburg										
Project Engineer:			Project Team Leader:				Geotech			
090 SC	XL5077 E090130	EB Deck Rehabilitation Bridge No. 90/140N&S				12/14/15 Manager RBS 2nd Sup. *** Engineer CSL	05/30/16 ACTUAL 06/01/16	01/02/17 ACTUAL [REDACTED] Spec Eng. ***	AD DATE 03/19/18	DETOUR BRIDGE
090 SC	XL5168 E09013L	WB Deck Rehabilitation 90/154N&S				Manager RBS 2nd Sup. *** Engineer CSL	05/30/16 ACTUAL [REDACTED]	01/02/17 ACTUAL [REDACTED] Spec Eng. ***	AD DATE 03/19/18	LHT designer too

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
<p>US 12 Nine Mile Hill to Frenchtown Vic. Project Engineer: Bob Hooker x1707 Project Team Leader: Brian Bell Geotech E. Smith</p>										
012 SC	XL5065A E01213X	Touchet River Bridge EB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16
012 SC	XL5065B E01213X	Touchet River Bridge WB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16
012 SC	XL5065C E01213X	Touchet North Road EB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16
012 SC	XL5065D E01213X	Touchet North Road WB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16
012 SC	XL5065E E01213X	Lower Dry Creek EB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16

05-Dec-16

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
012 SC	XL5065F E01213X	Lower Dry Creek WB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL Spec Eng.	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16

US 12 Wildcat Creek Bridge Replacement Connecting WA - DESIGN BUILD

Project Engineer:

Project Team Leader:

Geotech

012 SC	E01210I	White Pass US 12 Bridge Replace 12/309		Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 10/01/18	Curved Bridge
-----------	---------	---	--	-----------------------------	--	---	---------------	--------------------------------	---------------------	---------------

05-Dec-16

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-5 JBLM - DESIGN BUILD

Project Engineer: Bill Elliot x6606

Project Team Leader:

Geotech

005 OLY	XL5000	I-5 JBLM Berkeley St. Interchange		STARTED Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Paramet
------------	--------	-----------------------------------	--	--	--	---	----------------------	---------------------------------------	---------	---------

005 OLY	XL5000	I-5 JBLM Thorn St. Interchange		STARTED Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	TS&L Paramet
------------	--------	--------------------------------	--	--	--	---	----------------------	---------------------------------------	---------	-----------------

SR 16 Connectors - DESIGN BUILD SUPPORT

Project Engineer: Brenden Clark 360-874-3010

Project Team Leader:

Geotech

016 OLY		RFP Development SR 16		Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer GDS	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Proposals due June 30, 2016 SCANS
------------	--	-----------------------	--	-----------------------------	--	---	----------------------	---------------------------------------	---------	--------------------------------------

SR 163 Point Defiance Ped. Bridge - REVIEW

Project Engineer: D. Saverson

Project Team Leader:

Geotech

163 OLY	MT0548	Point Defiance Ped Bridge		Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer MB	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Sept Final Review
------------	--------	---------------------------	--	-----------------------------	--	--	----------------------	---------------------------------------	---------	-------------------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR116 Kilisut Harbor - REVIEW

Project Engineer: D. Saverson

Project Team Leader:

Geotech

116 OLY	MT0555	4 span proposed P.S. Girder bridge		COMPLETE Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer MP	ACTUAL	ACTUAL	AD DATE	KPFF
------------	--------	------------------------------------	--	---	--	--	--------	--------	---------	------

SR8 East Fork Wildcat Creek

Project Engineer: Rafael Reyes

Project Team Leader: Chris Langoff

Geotech

C. Heathman

008 OLY	XL4580B C00817A	Fish Passage - West Bound	7/1/2014	COMPLETE Manager MHB Engineer JSW	10/01/15	01/18/16 Manager RPZ 2nd Sup. *** Engineer MB	07/05/16 ACTUAL 06/25/16	08/01/16 ACTUAL 07/29/16	AD DATE 10/10/16	
------------	--------------------	---------------------------	----------	---	----------	--	--------------------------------	--------------------------------	---------------------	--

008 OLY	XL4580A C00817A	Fish Passage - East Bound	7/1/2014	02/23/15 COMPLETE Manager MHB Engineer JSW	10/01/15	01/18/16 Manager RPZ 2nd Sup. *** Engineer MB	07/05/16 ACTUAL 06/25/16	08/01/16 ACTUAL 07/29/16	AD DATE 10/10/16	
------------	--------------------	---------------------------	----------	---	----------	--	--------------------------------	--------------------------------	---------------------	--

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR8 Middle Fork Wildcat Creek

Project Engineer: Rafael Reyes 570-6603

Project Team Leader: Chris Langoff

Geotech C. Heathman

008	XL4581A	Fish Passage - East Bound		02/23/15		01/18/16	07/05/16	08/01/16		
OLY	C00817B		7/1/2014	COMPLETE	complete	Manager RPZ 2nd Sup. *** Engineer DO	ACTUAL 06/25/16	ACTUAL 07/29/16	AD DATE 10/10/16	
				Manager MHB Engineer JSW				Spec Eng. WSS		

008	XL4581B	Fish Passage - West Bound		COMPLETE	complete	01/18/16	07/05/16	08/01/16		
OLY	C00817B		7/1/2014	COMPLETE	complete	Manager RPZ 2nd Sup. *** Engineer DO	ACTUAL 06/25/16	ACTUAL 07/29/16	AD DATE 10/10/16	
				Manager MHB Engineer JSW				Spec Eng. WSS		

I-5 - 93rd Avenue SW Bridge No. 121/15

Project Engineer: Dewayne Matlock

Project Team Leader: Mike Hoffman 570-6608

Geotech

005	XL5130	Girder Repair - 93rd Ave SW Bridge No. 121/15					06/30/16	08/08/16		Combine with Koontz
OLY	C00504H					Manager RPZ 2nd Sup. *** Engineer BP	ACTUAL 06/30/16	ACTUAL 08/04/16	AD DATE 10/17/16	
				Manager *** Engineer ***				Spec Eng. MHB		

I-5 Koontz Rd. Bridge - 2 Girder Replacement

Project Engineer: Dewayne Matlock

Project Team Leader: Mike Hoffman 570-6608

Geotech

005	XL5130	Br. No. 5/212 Girder Replacement					06/27/16	08/08/16		Combined with 93rd
OLY						Manager RPZ 2nd Sup. *** Engineer MB	ACTUAL 06/30/16	ACTUAL 08/04/16	AD DATE 10/17/16	
				Manager *** Engineer ***				Spec Eng. MHB		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Wallace Kneeland Bridge Widening - REVIEW

Project Engineer:

Project Team Leader:

Geotech

101	OLY	Br. No. 101/423			REVIEW	Manager RPZ 2nd Sup. *** Engineer GB	ACTUAL	ACTUAL	AD DATE 12/01/16	RAL Received Prelim Plan 12/2/10 Preliminary plan approv 06/13/11 CCM received 5/10/12 Sargent 3/8/16
				Manager OCS Engineer ***				Spec Eng. MHB		

I-5 Maytown to Martin Way - PAVER & APPROACH SLABS

Project Engineer: Matlock

Project Team Leader:

Geotech

005	OLY	XL5098 C00502D I-5 Maytown to Martin Way Paver Br. No 5/332				Manager RBS 2nd Sup. *** Engineer JB	10/17/16 ACTUAL	11/14/16 ACTUAL 11/10/16	AD DATE 01/23/17	
				Manager *** Engineer ***				Spec Eng. WSS		

SR 162/SR 410 to S of 96th St. E. Paving and ADA Compl.

Project Engineer: Matlock

Project Team Leader: Mike Hoffman 570-6608

Geotech

162	OLY	XL5203 C16201D Bridge No.s 162/2 & 162/4				Manager RBS 2nd Sup. *** Engineer ***	10/31/16 ACTUAL	11/28/16 ACTUAL	AD DATE 02/06/17	
				Manager *** Engineer ***				Spec Eng. ***		

W of Constantine Way to Edward P Smith Dr. - Chip Seal

Project Engineer: Romaro

Project Team Leader:

Geotech

105	OLY	XL5080 C10501D Bridge No. 105/120 & 122				Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL	AD DATE 03/27/17	
				Manager *** Engineer ***				Spec Eng. ***		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 107 Chehalis River Br. No. 107/4

Project Engineer: John Ramaro

Project Team Leader:

Geotech M. Frye

107	XL5049	Br. No. 107/4 Timber Span Repl.				09/26/16	03/13/17	04/10/17	AD DATE	
OLY	C10702B			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer JB	ACTUAL	ACTUAL Spec Eng. ***	06/19/17	

107	XL5256	SR 107 Chehalis R. Br. No. 107/4 Bridge Painter & Rail Retrofit							AD DATE	
OLY	C10705B			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	06/19/17	

US 101 Chehalis River Bridge Scour Repair

Project Engineer: Romaro

Project Team Leader:

Geotech

101	XL5045	Scour Repair Br. No 101/115				01/23/17	07/10/17	08/07/17	AD DATE	
OLY	C10180S			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC	ACTUAL	ACTUAL Spec Eng. ***	10/23/17	

US 101 Coffee Creek - DESIGN BUILD

Project Engineer: Kim Mueller (253)365-6752

Project Team Leader:

Geotech A Fiske

101	XL4626	Fish Passage - 2 bridges			11/01/16				AD DATE	CPMS AD DATE
OLY	C10195H			Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer MB	ACTUAL	ACTUAL Spec Eng. ***	10/24/17	03/07/17

05-Dec-16

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

US 101 Steamboat Creek

Project Engineer: Kim Mueller (253)365-6752

Project Team Leader:

Geotech A Fiske

101	XL5117	US 101 Steamboat Creek - Remove Fish Barrier	12/5/2016			Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL	AD DATE 06/06/18	CPMS AD=10/22/18
OLY	C10198D			Manager *** Engineer ***				Spec Eng. ***		

US 101 Harlow Creek

Project Engineer: Kim Mueller (253)365-6752

Project Team Leader: Brian Register

Geotech A Fiske

101	XL4640	Harlow Creek - Remove Fish Barrier	10/1/2016			10/07/17 Manager RPZ 2nd Sup. *** Engineer ***	03/28/18 ACTUAL	04/25/18 ACTUAL	AD DATE 07/02/18	CPMS AD DATE
OLY				Manager *** Engineer ***				Spec Eng. ***		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Adams County Line to Spokane County Line - Paving

Project Engineer: Simonson

Project Team Leader:

Geotech

090	XL4987	Bridge No.s 90/405N&S, 90/408N&S and 90/412					06/27/16	07/25/16	AD DATE	
EAS	F09023T			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer CSL	ACTUAL 06/08/16	ACTUAL 07/12/16	11/07/16	

NSC - Freya to Spokane River

Project Engineer: Bob Hilmes x6232

Project Team Leader: Terrance Lynch

Geotech T. Mooney

395	XL4524A	US395 NB Over Freya		01/13/14 COMPLETE	11/15/15	02/24/14	07/11/16	09/19/16	AD DATE	
EAS				Manager BK Engineer WSS		Manager RPZ 2nd Sup. *** Engineer MP	ACTUAL 07/01/16	ACTUAL 09/16/16	12/19/16	

395	XL4524B	US395 SB Over Freya		COMPLETE	11/15/15	02/24/14	07/11/16	09/19/16	AD DATE	
EAS				Manager BK Engineer WSS		Manager RPZ 2nd Sup. *** Engineer MP	ACTUAL 07/01/16	ACTUAL 09/16/16	12/19/16	

I-90 Perry Street 3rd Ave Bridge Special Repair EB

Project Engineer: Chad Simonson x6252

Project Team Leader: Duane Thomas (509)324-6102

Geotech

090	XL5275	90/562 EB Pier 7 joint and approach slab					11/14/16	12/12/16	AD DATE	2 jts added? RBS group?
EAS	F09048J			Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer DO	ACTUAL 11/18/16	ACTUAL	02/27/17	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

2016 Eastern Region Bridge Special Repair

Project Engineer:		Project Team Leader:				Geotech				
195	XL5021	N.F. Palouse River Br. No 195/27 (replace superstr.)				06/27/16	12/12/16	01/09/17		
EAS	F19503M			COMPLETE		Manager RBS	ACTUAL	ACTUAL	AD DATE	
				Manager MHB		2nd Sup. ***			03/20/17	
				Engineer JSW		Engineer JCH		Spec Eng. WSS		

SR 290 Mission Ave To Sullivan Rd - PAVING

Project Engineer: Larry Larson		Project Team Leader: Ryan Vincent				Geotech				
290	XL5013	Bridge No.s 290/12S and 290/15S					11/12/16	12/23/16		
EAS	F29000X			Manager ***		Manager RBS	ACTUAL	ACTUAL	AD DATE	
				Engineer ***		2nd Sup. ***	11/08/16		03/20/17	
						Engineer CSL		Spec Eng. MHB		

2016 Eastern Region Bridge Special Repair

Project Engineer:		Project Team Leader:				Geotech				
195	XL5021	26/2SP (Sidewalk replacement, thrie beam & aux gir. Support)				06/27/16	12/19/16	01/16/17		
EAS	F19503M			COMPLETE		Manager RBS	ACTUAL	ACTUAL	AD DATE	
				Manager MHB		2nd Sup. MHB	11/14/16		03/27/17	
				Engineer JSW		Engineer WSS		Spec Eng. WSS		

US 2 Jct. I-90 to Euclid Ave - Paving & Exp Jt.

Project Engineer:		Project Team Leader:				Geotech				
002	XL5191	Sam Guess Memorial Bridge EJM 2/644					01/02/17	01/30/17		
EAS				Manager ***		Manager RBS	ACTUAL	ACTUAL	AD DATE	
				Engineer ***		2nd Sup. ***			04/10/17	
						Engineer ***		Spec Eng. WSS		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
US 395 Arden to Colville - Paving & Exp Jts										
Project Engineer: Larry Rasmussen 6235			Project Team Leader: Bob Hilmes				Geotech			
395 EAS	XL	Paving Little Pend Oreille Br. No. 395/518					01/09/17 ACTUAL	02/06/17 ACTUAL	AD DATE 04/17/17	
				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***				Spec Eng. MHB
NSC - Freya to Spokane River										
Project Engineer:			Project Team Leader:				Geotech D. Chadbourn			
395 EAS	XL4524H	US395 Over Spokane River	3/31/2014	02/01/16 STARTED	STARTED		ACTUAL	ACTUAL	AD DATE 07/01/17	Prelim Plan Only Give Several options
				Manager RPZ Engineer MR		Manager RPZ 2nd Sup. *** Engineer MR				Spec Eng. ***
395 EAS	XL4524I	US395 SkyWay TS&L		STARTED			ACTUAL	ACTUAL	AD DATE 07/01/17	TSL Study
				Manager RPZ Engineer PDK		Manager RPZ 2nd Sup. *** Engineer MR				Spec Eng. ***
SR 290 Spokane River East Trent										
Project Engineer: C. Simonson			Project Team Leader:				Geotech			
290 EAS	XL5135 F29001D	Bridge 290/5 Bridge Replacement		STARTED		11/07/17	04/25/18 ACTUAL	05/29/18 ACTUAL	AD DATE 08/01/18	Replacement 55' width - 255' long
				Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer ***				Spec Eng. MHB

05-Dec-16

1

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 525 Mukilteo Ferry Terminal - Phase 2

Project Engineer: Torres, C.

Project Team Leader:

Geotech

525	XL4681	New Ferry Terminal (H-Transition Span)				04/11/16	09/26/16	10/24/16		60% due Feb 2016
WSF	M04433D			Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer ACL	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. MHB	AD DATE 01/09/17	

Seattle Ferry Terminal Seattle Slip #3

Project Engineer:

Project Team Leader:

Geotech

519	XL3473	H-Transition Span - Colman Dock					10/01/16			Ped Bridge
WSF	904843A			Manager *** Engineer ***		Manager RPZ 2nd Sup. GDS Engineer ACL	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. MHB	AD DATE 03/20/17	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-405 SB Renton To Bellevue - DESIGN BUILD-REVIEW

Project Engineer: K. Henry

Project Team Leader:

Geotech

405 NW	XL4653	I-405 SB Design Build RFP								RFP starts Oct 2016
				Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	

I-5 JBLM - DESIGN BUILD

Project Engineer: Bill Elliot x6606

Project Team Leader:

Geotech

005 OLY	XL5000	I-5 JBLM Berkeley St. Interchange								
				STARTED Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Paramet

005 OLY	XL5000	I-5 JBLM Thorn St. Interchange								TS&L
				STARTED Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Paramet

Jenkins Creek Bridge Replacement - REVIEW

Project Engineer:

Project Team Leader:

Geotech

516 NW	TA4732	Replacement Bridge City of Covington								Jim Wei - Reviewing Prelim. Plan
				Manager MHB Engineer JSW		Manager *** 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Mountains to Sound Greenway Trail - REVIEW

Project Engineer: Project Team Leader: Bill James 425-456-8638 Geotech

090 NW	JA9212	MTSG Trail under I-405/I-90 ramps - City of Bellevue		STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer BSA	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	HNTB
-----------	--------	--	--	--	--	---	----------------------	---------------------------------------	---------	------

Sammamish River Bridge Project - City of Woodinville - REVIEW

Project Engineer: Felix Palisoc 260-440-4713 Project Team Leader: Geotech

202 NW	TA3510	Bridge 202/35S - Widen/Replacement		COMPLETE Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer CSL	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Resubmitted P.P. 11/15/12 P.P. submittal 3/30/16 AECO
-----------	--------	------------------------------------	--	---	--	---	----------------------	---------------------------------------	---------	---

Scoping - Bridge Widening 5/825

Project Engineer: Project Team Leader: Geotech

005 NW	JA8676	Widen Br. No. 5/825		Manager BK Engineer JSW		Manager *** 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	TS&L
-----------	--------	---------------------	--	----------------------------	--	---	----------------------	---------------------------------------	---------	------

SR 16 Connectors - DESIGN BUILD SUPPORT

Project Engineer: Brenden Clark 360-874-3010 Project Team Leader: Geotech

016 OLY		RFP Development SR 16		Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer GDS	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	AD DATE	Proposals due June 30, 2016 SCANS
------------	--	-----------------------	--	-----------------------------	--	---	----------------------	---------------------------------------	---------	--------------------------------------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 163 Point Defiance Ped. Bridge - REVIEW

Project Engineer: D. Saverson

Project Team Leader:

Geotech

163 OLY	MT0548	Point Defiance Ped Bridge			Manager MHB Engineer JSW	Manager RPZ 2nd Sup. *** Engineer MB	ACTUAL	ACTUAL	AD DATE	Sept Final Review
------------	--------	---------------------------	--	--	-----------------------------	--	--------	--------	---------	-------------------

SR 167 City of Kent South 224th Street - REVIEW

Project Engineer: Felix Palisoc

Project Team Leader:

Geotech

167 NW	JA6673	S. 224th Street over SR 167 - New Structure		COMPLETE Manager BK Engineer JSW	Manager RBS 2nd Sup. JCH	ACTUAL	ACTUAL	AD DATE	Jim Wei PP Aprv. 3/29/15 JCH comments 12/15/15 6/1/2016 FINAL review Shearer
-----------	--------	---	--	--	-----------------------------	--------	--------	---------	--

SR 167 DIRECT CONNECTORS - DESIGN BUILD SUPPORT

Project Engineer:

Project Team Leader:

Geotech

167 NW	XL5105	I-405 SR 167 DIRECT CONNECTORS		Manager *** Engineer ***	Manager RPZ 2nd Sup. *** Engineer RJD	ACTUAL	ACTUAL	AD DATE	ATCHI
-----------	--------	--------------------------------	--	-----------------------------	---	--------	--------	---------	-------

SR116 Kilisut Harbor - REVIEW

Project Engineer: D. Saverson

Project Team Leader:

Geotech

116 OLY	MT0555	4 span proposed P.S. Girder bridge		COMPLETE Manager MHB Engineer JSW	Manager RPZ 2nd Sup. *** Engineer MP	ACTUAL	ACTUAL	AD DATE	KPFF
------------	--------	------------------------------------	--	---	--	--------	--------	---------	------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-5 NB Martin Luther King Jr. Way to NE Ravenna Br - DESIGN BUILD

Project Engineer: Bill James x4139

Project Team Leader:

Geotech

005 NW	XL4683	I-5 NB Martin Luther to NE Ravenna Br. - PCCP Panel Repl. - DB									RFP DEVELOPMENT By end of May
				Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer RD	ACTUAL	ACTUAL	AD DATE 09/07/16		HNTB

SR8 East Fork Wildcat Creek

Project Engineer: Rafael Reyes

Project Team Leader: Chris Langoff

Geotech C. Heathman

008 OLY	XL4580B C00817A	Fish Passage - West Bound	7/1/2014	COMPLETE Manager MHB Engineer JSW	10/01/15	01/18/16 Manager RPZ 2nd Sup. *** Engineer MB	07/05/16 ACTUAL 06/25/16	08/01/16 ACTUAL 07/29/16	AD DATE 10/10/16		
------------	--------------------	---------------------------	----------	---	----------	--	--------------------------------	--------------------------------	---------------------	--	--

008 OLY	XL4580A C00817A	Fish Passage - East Bound	7/1/2014	02/23/15 COMPLETE Manager MHB Engineer JSW	10/01/15	01/18/16 Manager RPZ 2nd Sup. *** Engineer MB	07/05/16 ACTUAL 06/25/16	08/01/16 ACTUAL 07/29/16	AD DATE 10/10/16		
------------	--------------------	---------------------------	----------	---	----------	--	--------------------------------	--------------------------------	---------------------	--	--

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR8 Middle Fork Wildcat Creek

Project Engineer: Rafael Reyes 570-6603

Project Team Leader: Chris Langoff

Geotech C. Heathman

008	XL4581A	Fish Passage - East Bound		02/23/15		01/18/16	07/05/16	08/01/16		
OLY	C00817B		7/1/2014	COMPLETE	complete	Manager RPZ 2nd Sup. *** Engineer DO	ACTUAL 06/25/16	ACTUAL 07/29/16	AD DATE 10/10/16	
				Manager MHB Engineer JSW				Spec Eng. WSS		

008	XL4581B	Fish Passage - West Bound		COMPLETE	complete	01/18/16	07/05/16	08/01/16		
OLY	C00817B		7/1/2014	COMPLETE	complete	Manager RPZ 2nd Sup. *** Engineer DO	ACTUAL 06/25/16	ACTUAL 07/29/16	AD DATE 10/10/16	
				Manager MHB Engineer JSW				Spec Eng. WSS		

I-5 - 93rd Avenue SW Bridge No. 121/15

Project Engineer: Dewayne Matlock

Project Team Leader: Mike Hoffman 570-6608

Geotech

005	XL5130	Girder Repair - 93rd Ave SW Bridge No. 121/15					06/30/16	08/08/16		Combine with Koontz
OLY	C00504H					Manager RPZ 2nd Sup. *** Engineer BP	ACTUAL 06/30/16	ACTUAL 08/04/16	AD DATE 10/17/16	
				Manager *** Engineer ***				Spec Eng. MHB		

I-5 Koontz Rd. Bridge - 2 Girder Replacement

Project Engineer: Dewayne Matlock

Project Team Leader: Mike Hoffman 570-6608

Geotech

005	XL5130	Br. No. 5/212 Girder Replacement					06/27/16	08/08/16		Combined with 93rd
OLY						Manager RPZ 2nd Sup. *** Engineer MB	ACTUAL 06/30/16	ACTUAL 08/04/16	AD DATE 10/17/16	
				Manager *** Engineer ***				Spec Eng. MHB		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

US 97 Lateral A Vic to Ahtahnum Creek-Paving

Project Engineer: Andrew Byrd

Project Team Leader: Pat Cooper

Geotech

097 SC	XL4881 E09703O	Paving Bridge No. 82/131N & S, 82/130W-N, 97/140E, 97/141A, 97/142A and 97/144A				Manager RBS 2nd Sup. *** Engineer AA	07/11/16 ACTUAL 07/19/16	08/08/16 ACTUAL 08/03/16	AD DATE 10/31/16	
-----------	-------------------	---	--	--	--	--	---------------------------------------	---------------------------------------	---------------------	--

Adams County Line to Spokane County Line - Paving

Project Engineer: Simonson

Project Team Leader:

Geotech

090 EAS	XL4987 F09023T	Bridge No.s 90/405N&S, 90/408N&S and 90/412				Manager RBS 2nd Sup. *** Engineer CSL	06/27/16 ACTUAL 06/08/16	07/25/16 ACTUAL 07/12/16	AD DATE 11/07/16	
------------	-------------------	---	--	--	--	---	---------------------------------------	---------------------------------------	---------------------	--

Sedro Wooley to Concrete Vic. - BST

Project Engineer: Dave Crisman 360-848-7103

Project Team Leader: Danika Washington

Geotech

020 NW	XL5063 A02054B	Sedro Wooley to Concrete Vic - BST				02/15/16 Manager RBS 2nd Sup. *** Engineer JCH	ACTUAL 04/26/16	07/26/16 ACTUAL 07/14/16	AD DATE 11/16/16	
-----------	-------------------	------------------------------------	--	--	--	---	---------------------------	---------------------------------------	---------------------	--

I-5 NB South 260th ST to Duwamish River Br. 5/526E

Project Engineer: Carl Winningham

Project Team Leader: Carl Berg

Geotech

005 NW	XL4758 A00506G	I-5 Concrete Pav't Rehab & ADA				01/25/16 Manager RBS 2nd Sup. *** Engineer AC	07/11/16 ACTUAL	08/29/16 ACTUAL 08/18/16	AD DATE 11/21/16	
-----------	-------------------	--------------------------------	--	--	--	--	---------------------------	---------------------------------------	---------------------	--

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

White River Br. To SR 164 Paving and ADA Compl.

Project Engineer: John Chi 206-768-9002

Project Team Leader: Mohammad Hasah

Geotech

410 NW	A41005B	Bridge no 410/101 - Truss Panel Joints					07/05/16 ACTUAL	08/01/16 ACTUAL	AD DATE 11/21/16	
				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC		Spec Eng. MHB		

SR 532 Church Creek Fish Passage - Culvert

Project Engineer: John Chi 206-768-9002

Project Team Leader: Matt Rilling

Geotech C. Heathman

532 NW	XL4676 A53206C	Church Creek Fish Passage	12/14/2015	03/15/16 COMPLETE		01/18/16	08/08/16 ACTUAL	09/07/16 ACTUAL 09/01/16	AD DATE 11/28/16	
				Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer LHT		Spec Eng. WSS		

Poplar Way Extension Bridge - REVIEW

Project Engineer: Roland Storme (360)757-5961

Project Team Leader:

Geotech

005 NW	TA2797	City of Lynnwood					11/08/16 ACTUAL	AD DATE 12/01/16	P.P. approved 12/10/13 - JSW 60% constructability review received 1/14/15
				Manager *** Engineer HNT		Manager RBS 2nd Sup. *** Engineer CSL		Spec Eng. MHB	

Wallace Kneeland Bridge Widening - REVIEW

Project Engineer:

Project Team Leader:

Geotech

101 OLY		Br. No. 101/423		REVIEW			AD DATE 12/01/16	RAL Received Prelim Plan 12/2/10 Preliminary plan approv 06/13/11 Sargent received 5/10/12 3/8/16	
				Manager OCS Engineer ***		Manager RPZ 2nd Sup. *** Engineer GB		Spec Eng. MHB	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-5 Ebey Slough Br to SR 531 I/C Paving and ADA Compl.

Project Engineer: John Chi 206-768-9002

Project Team Leader: Mohammad Hasan

Geotech

005	XL4708	Bridge no.s 5/651E, 5/651W, 5/653E and 5/658E&W					09/05/16	10/03/16	AD DATE	
NW	A00551B			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer BD/P	ACTUAL 09/06/16	ACTUAL 09/30/16	12/12/16	Spec Eng. ***

NSC - Freya to Spokane River

Project Engineer: Bob Hilmes x6232

Project Team Leader: Terrance Lynch

Geotech T. Mooney

395	XL4524A	US395 NB Over Freya		01/13/14 COMPLETE	11/15/15	02/24/14	07/11/16	09/19/16	AD DATE	
EAS				Manager BK Engineer WSS		Manager RPZ 2nd Sup. *** Engineer MP	ACTUAL 07/01/16	ACTUAL 09/16/16	12/19/16	Spec Eng. MHB

395	XL4524B	US395 SB Over Freya		COMPLETE	11/15/15	02/24/14	07/11/16	09/19/16	AD DATE	
EAS				Manager BK Engineer WSS		Manager RPZ 2nd Sup. *** Engineer MP	ACTUAL 07/01/16	ACTUAL 09/16/16	12/19/16	Spec Eng. ***

SR 397 S Yew Street To S 10th Ave - Paving

Project Engineer: Moe Davari X1873

Project Team Leader: Ben Hausenbuiller

Geotech

397	XL5070	SR 397 Gum St Bridge 397/20 and 397/10 Paving				03/14/16	07/29/16	08/29/16	AD DATE	
SC	E397010			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer JCH	ACTUAL 07/14/16	ACTUAL 08/17/16	12/19/16	Spec Eng. MHB

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Chambers Way Replace Bridge - DESIGN BUILD

Project Engineer: _____ Project Team Leader: _____ Geotech **B. Johnson**

005	XL	Br. No. 5/227								Ad date = RFP due date
SW				Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer LHT	ACTUAL [REDACTED]	ACTUAL [REDACTED]	AD DATE 01/01/17	DEA

SR 525 Mukilteo Ferry Terminal - Phase 2

Project Engineer: Torres, C. Project Team Leader: _____ Geotech _____

525	XL4681	New Ferry Terminal (H-Transition Span)				04/11/16	09/26/16	10/24/16		60% due Feb 2016
WSF	M04433D			Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer ACL	ACTUAL [REDACTED]	ACTUAL [REDACTED]	AD DATE 01/09/17	Spec Eng. MHB

US 101 Matriotti Creek - Remove Fish Barrier

Project Engineer: Lewis, D Project Team Leader: Joe Burnell Geotech **M. Frye**

101	XL4675	Matriotti Creek Culvert		03/01/16 COMPLETE			09/05/16	10/03/16		PP apprvd 5/18/16
NC	C10196C			Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer BD	ACTUAL [REDACTED]	ACTUAL 10/03/16	AD DATE 01/17/17	Spec Eng. WSS

Cowlitz River Bridge 5/203W - Truss Straightening

Project Engineer: Devin Reck Project Team Leader: _____ Geotech _____

005	KD9689	Heat Straightening 5/203W Cowlitz River Br.					09/05/16	11/14/16		
SW	D00516T			Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer DO	ACTUAL 09/09/16	ACTUAL 11/04/16	AD DATE 01/23/17	Spec Eng. WSS

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-5 Maytown to Martin Way - PAVER & APPROACH SLABS

Project Engineer: Matlock

Project Team Leader:

Geotech

005	XL5098	I-5 Maytown to Martin Way Paver Br. No 5/332					10/17/16	11/14/16		
OLY	C00502D			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer JB	ACTUAL	ACTUAL 11/10/16	AD DATE 01/23/17	

I-90 468th Ave SE to W Summit Rd

Project Engineer: A. Byrd

Project Team Leader: Mike Roediger x1767

Geotech

090	XL5083	Denny Creek Viaduct Deck Rehab 90/97.2N (4 bridges)								ad date per email 12/22/15
SC	E09013T			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer CSL	ACTUAL	ACTUAL 10/18/16	AD DATE 01/23/17	

US 2 Fern Bluff Rd Vic to 10th St Vic - Paving

Project Engineer: Hyung Huynh x4311

Project Team Leader: Karen Chi

Geotech

002	XL5022	Fern Bluff to 10th St - Paving					10/17/16	11/14/16		
NW	A00228B			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC	ACTUAL	ACTUAL 11/08/16	AD DATE 01/23/17	

US 97 SR 22 Vic to 2nd Ave VIC - PAVING

Project Engineer:

Project Team Leader:

Geotech

097	XL5228A	br. No. 97/124E Paving and Deck Repair					10/17/16	11/14/16		
SC	E09703V			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer DS	ACTUAL	ACTUAL 11/09/16	AD DATE 01/30/17	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

2017-2019 Anchor Cable Replacement Lacey V Murrow & Homer M Hadley

Project Engineer: _____ Project Team Leader: _____ Geotech _____

090	NW	Cable Replacement 90/25S and 90/25N				10/17/16	04/03/17	05/01/17	AD DATE	DELAY?
				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	02/01/17	

SR 162/SR 410 to S of 96th St. E. Paving and ADA Compl.

Project Engineer: Matlock Project Team Leader: Mike Hoffman 570-6608 Geotech _____

162	OLY	Bridge No.s 162/2 & 162/4					10/31/16	11/28/16	AD DATE	
				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED] Spec Eng. ***	02/06/17	

Hedrick Creek - Fish Barrier

Project Engineer: Chris Damitio 360-788-7403 Project Team Leader: _____ Geotech H. Zimchek

542	NW	New Structure and 3 Retaining Walls		03/05/12	02/01/13	09/19/16	10/24/16	11/21/16	AD DATE	per email WSS- delayed 2 years to 2016 SHELVED 1/1/15
				COMPLETE Manager RAL Engineer JSW		Manager RPZ 2nd Sup. *** Engineer MB	ACTUAL [REDACTED]	ACTUAL 11/17/16 Spec Eng. WSS	02/13/17	

I-82 Columbia River Bridge EB

Project Engineer: M. Davari Project Team Leader: _____ Geotech _____

082	SC	Umatilla Bridge No. 82/280S Truss Deck Replacement					10/31/16	12/13/16	AD DATE	
				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AJM	ACTUAL 11/01/16	ACTUAL [REDACTED] Spec Eng. WSS	02/13/17	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-90 N. Fork Issaquah Creek - (2) Culverts - Fish Passage

Project Engineer: D. Lewis

Project Team Leader: Piper Pettit

Geotech T. Mooney

090	XL4586	I-90 N. Fork Issaquah Creek		03/21/16 COMPLETE		04/18/16	11/07/16	12/05/16		PRI-Ad date 12/2016
NW	A09058B			Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer GB	ACTUAL 11/09/16	ACTUAL Spec Eng. WSS	AD DATE 02/13/17	

SR 528/55th Dr NE Vic to 83rd Ave NE Vic - Paving & Exp Jts

Project Engineer: John Chi 206-768-9002

Project Team Leader: Laura Claywell

Geotech

528	XL5034	SR 528 flyover bridge Paving & ADA Compliance								
NW	A52801B			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. MHB	AD DATE 02/13/17	

SR 529 Steamboat Slough - Painting

Project Engineer: Carl Winningham

Project Team Leader: Karen Chi

Geotech

529	XL5092	Steamboat Slough Bridge No. 529/20E				05/16/16	10/31/16	11/14/16		60% due 5/15/16
NW	A52907D			Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer MR	ACTUAL 11/01/16	ACTUAL 11/18/16 Spec Eng. WSS	AD DATE 02/13/17	

SR 526 5th Ave W Vic to I-5 - PAVING & EXP JT

Project Engineer: Mohammad Hasan

Project Team Leader:

Geotech

526	XL5033	SR 526 5th Ave Vic to I-5 Paving and ADA (4 bridges)						11/07/16		
NW	A52605A			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer DS	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 02/20/17	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

McNary Pool to Dodd Rd & Nine Mile Cr to Old Hwy 12 - PAVING

Project Engineer:

Project Team Leader:

Geotech

012	XL5192	Bridge No. 12/620 - Paving						10/24/16		
SC	E01213I			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	AD DATE 02/21/17	

I-90 Perry Street 3rd Ave Bridge Special Repair EB

Project Engineer: Chad Simonson x6252

Project Team Leader: Duane Thomas (509)324-6102

Geotech

090	XL5275	90/562 EB Pier 7 joint and approach slab					11/14/16	12/12/16		2 jts added? RBS group?
EAS	F09048J			Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer DO	ACTUAL 11/18/16	ACTUAL [REDACTED]	AD DATE 02/27/17	

Eagle Falls Vic to Tye Creek BST

Project Engineer: Sadia

Project Team Leader: Bill Asmussen

Geotech

002	XL5068	Bridges No. 2/37,38,39,46,49,109,110,111,113, 114,116,118, & 119					11/21/16	12/23/16		Not on PRI yet 09/12/16
NW				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	AD DATE 03/06/17	

I-82 & US 97 Yakima County Deck Rehab

Project Engineer: Bob Hooker x1707

Project Team Leader: Brian Bell

Geotech

082	XL5069	Deck Rehab. Bridge 82/135N and 97/103				06/20/16	12/05/16	07/11/16		
SC	E08208P			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC	ACTUAL [REDACTED]	ACTUAL 07/11/16	AD DATE 03/13/17	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-90 & I-82 Ellensburg Vic EB & WB - Deck Rehab

Project Engineer: Bob Hooker x1707

Project Team Leader: Brian Bell

Geotech

082	XL5077	Br. No.'s 82/10S, 90/126N, 90/152N, 90/174S, 90/150N					12/05/16	01/02/17	AD DATE	
SC				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AC	ACTUAL 06/01/16	ACTUAL 07/18/16	03/13/17	

Indian Creek Vic to Wildcat Creet Bridge Vic - Paving

Project Engineer:

Project Team Leader:

Geotech

012	XL5308	Bridge No. 12/306 & 307 Paving							AD DATE	
SC	E01214T			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL	03/13/17	

2016 Eastern Region Bridge Special Repair

Project Engineer:

Project Team Leader:

Geotech

195	XL5021	N.F. Palouse River Br. No 195/27 (replace superstr.)				06/27/16	12/12/16	01/09/17	AD DATE	
EAS	F19503M			COMPLETE Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer JCH	ACTUAL	ACTUAL	03/20/17	

Seattle Ferry Terminal Seattle Slip #3

Project Engineer:

Project Team Leader:

Geotech

519	XL3473	H-Transition Span - Colman Dock					10/01/16		AD DATE	Ped Bridge
WSF	904843A			Manager *** Engineer ***		Manager RPZ 2nd Sup. GDS Engineer ACL	ACTUAL	ACTUAL	03/20/17	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 290 Mission Ave To Sullivan Rd - PAVING

Project Engineer: Larry Larson

Project Team Leader: Ryan Vincent

Geotech

290	XL5013	Bridge No.s 290/12S and 290/15S					11/12/16	12/23/16	AD DATE	
EAS	F29000X			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer CSL	ACTUAL 11/08/16	ACTUAL [REDACTED]	03/20/17	
								Spec Eng. MHB		

SR 409 Columbia River Bridge at Puget Island - Painting and Deck Replacement

Project Engineer:

Project Team Leader: Scott Seroshek

Geotech

409	XL4961	Bridge No. 409/10 Bridge Painting and Deck Replacement					12/12/16	01/09/17	AD DATE	XL4961Paint (4/10/17 & XL5018Deck(5/6/17)
SW	D40920D			Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer MAR	ACTUAL [REDACTED]	ACTUAL [REDACTED]	03/20/17	
								Spec Eng. WSS		

SR 504 Wooster Creek - Fish Passage

Project Engineer: Lewis, D

Project Team Leader:

Geotech B. Jackson

504	XL5054	SR 504 Wooster Creek Fish Passage		COMPLETE			11/07/16	12/05/16	AD DATE	Secant Pile, slab bridge
SW	C50416C			Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	03/24/17	
								Spec Eng. ***		

2016 Eastern Region Bridge Special Repair

Project Engineer:

Project Team Leader:

Geotech

195	XL5021	26/2SP (Sidewalk replacement, thrie beam & aux gir. Support)		COMPLETE		06/27/16	12/19/16	01/16/17	AD DATE	
EAS	F19503M			Manager MHB Engineer JSW		Manager RBS 2nd Sup. MHB Engineer WSS	ACTUAL 11/14/16	ACTUAL [REDACTED]	03/27/17	
								Spec Eng. WSS		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 518 - Des Moines EB off ramp Br. No. 518/9 E-N - REVIEW

Project Engineer: Cathy George x4232

Project Team Leader: Huyen Huynh

Geotech

518 NW	XL4991	EB Off-Ramp From SR 518 to Des Moines Memorial Drive		COMPLETE Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer CSL	12/19/16 ACTUAL	01/16/17 ACTUAL Spec Eng. MHB	AD DATE 03/27/17	PP Apprv. 8/20/14 JSW 12/17/14 - 60% REVIEW 07/05/17 PMRS CH2M
-----------	--------	--	--	---	--	---	---------------------------	--	---------------------	---

W of Constantine Way to Edward P Smith Dr. - Chip Seal

Project Engineer: Romaro

Project Team Leader:

Geotech

105 OLY	XL5080 C10501D	Bridge No. 105/120 & 122		Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 03/27/17	
------------	-------------------	--------------------------	--	-----------------------------	--	---	--------	-------------------------	---------------------	--

SR 9 Gribble Creek - Fish Passage - Cable Fence

Project Engineer: Shane Spahr 360-757-5856

Project Team Leader:

Geotech B. Hegge

009 NW	XL5029 A00937H	SR 9 Gribble Creek Fish Passage		Manager *** Engineer ***		10/10/16 Manager RPZ 2nd Sup. *** Engineer MR	11/14/16 ACTUAL	12/12/16 ACTUAL Spec Eng. ***	AD DATE 04/04/17	cpms ad date 10/09/17
-----------	-------------------	---------------------------------	--	-----------------------------	--	--	---------------------------	--	---------------------	--------------------------

I-5 SB North Fork Lewis River Br Resurfacing

Project Engineer: Mark Degenhart

Project Team Leader: Lori Figone

Geotech

005 SW	XL D00517B	I-5 North Fork Lewis River Br. 5/40W Resurfacing		Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	01/02/17 ACTUAL	01/30/17 ACTUAL Spec Eng. MHB	AD DATE 04/10/17	
-----------	---------------	--	--	-----------------------------	--	---	---------------------------	--	---------------------	--

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

US 2 Jct. I-90 to Euclid Ave - Paving & Exp Jt.

Project Engineer:

Project Team Leader:

Geotech

002	XL5191	Sam Guess Memorial Bridge EJM 2/644					01/02/17 ACTUAL	01/30/17 ACTUAL	AD DATE 04/10/17	
EAS				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***		Spec Eng. WSS		

US 395 Arden to Colville - Paving & Exp Jts

Project Engineer: Larry Rasmussen 6235

Project Team Leader: Bob Hilmes

Geotech

395	XL	Paving Little Pend Oreille Br. No. 395/518					01/09/17 ACTUAL	02/06/17 ACTUAL	AD DATE 04/17/17	
EAS				Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***		Spec Eng. MHB		

0.4 Miles N. of Morton to Nisqually River Br - Paving

Project Engineer: Tom Green

Project Team Leader: Reck

Geotech

007		Bridge No. 7/9 & 7/24							AD DATE 04/24/17	
SW	D00718P			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***		Spec Eng. MHB		

S. Fork Newaukum River

Project Engineer: Lori Figone

Project Team Leader:

Geotech A Fiske

508	XL4643	Bridge No. 508/12 Replacement		03/09/15 COMPLETE		03/14/16	01/17/17 ACTUAL	02/13/17 ACTUAL	AD DATE 05/01/17	AJM doing historical preservation report
SW	D50816R		3/12/2015	Manager MHB Engineer JSW		Manager RPZ 2nd Sup. *** Engineer MAR		Spec Eng. WSS		

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 96 / I-5 I/C Vic to Sr 9 Vic Paving and ADA compl.

Project Engineer: John Chi 206-768-9002

Project Team Leader: Mohammad Hasan

Geotech

096 NW	XL5006 A09601B	Bridge No. 96/10		Manager *** Engineer ***		07/11/16 Manager RBS 2nd Sup. *** Engineer ***	10/17/16 ACTUAL	11/07/16 ACTUAL Spec Eng. MHB	AD DATE 05/01/17	
-----------	-------------------	------------------	--	-----------------------------	--	---	--------------------	-------------------------------------	---------------------	--

SR 432 Cowlitz River Bridge No. 432/10S Paving

Project Engineer:

Project Team Leader:

Geotech

432 SW	XL4965 D43214B	Cowlitz River Bridge 432/10S Deck Repair and Overlay		Manager *** Engineer ***		07/11/16 Manager RBS 2nd Sup. *** Engineer ***	12/26/16 ACTUAL	01/23/17 ACTUAL Spec Eng. ***	AD DATE 05/08/17	
-----------	-------------------	---	--	-----------------------------	--	---	--------------------	-------------------------------------	---------------------	--

Montlake Bridge - Grid Deck Repair

Project Engineer:

Project Team Leader:

Geotech

513 NW	MT0434	Bridge No. 513/12		Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer AJM	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 06/01/17	Maintenance Repair - No AD date. Maint.
-----------	--------	-------------------	--	-----------------------------	--	---	--------	-------------------------	---------------------	---

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 107 Chehalis River Br. No. 107/4

Project Engineer: John Ramaro

Project Team Leader:

Geotech M. Frye

107 OLY	XL5049 C10702B	Br. No. 107/4 Timber Span Repl.				09/26/16 Manager RBS 2nd Sup. *** Engineer JB	03/13/17 ACTUAL	04/10/17 ACTUAL Spec Eng. ***	AD DATE 06/19/17	
------------	-------------------	---------------------------------	--	--	--	--	--------------------	-------------------------------------	---------------------	--

107 OLY	XL5256 C10705B	SR 107 Chehalis R. Br. No. 107/4 Bridge Painter & Rail Retrofit				Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 06/19/17	
------------	-------------------	---	--	--	--	---	--------	-------------------------	---------------------	--

NSC - Freya to Spokane River

Project Engineer:

Project Team Leader:

Geotech D. Chadbourn

395 EAS	XL4524H	US395 Over Spokane River	3/31/2014	02/01/16 STARTED Manager RPZ Engineer MR	STARTED	Manager RPZ 2nd Sup. *** Engineer MR	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 07/01/17	Prelim Plan Only Give Several options
------------	---------	--------------------------	-----------	---	---------	--	--------	-------------------------	---------------------	--

395 EAS	XL4524I	US395 SkyWay TS&L		STARTED Manager RPZ Engineer PDK		Manager RPZ 2nd Sup. *** Engineer MR	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 07/01/17	TSL Study
------------	---------	-------------------	--	--	--	--	--------	-------------------------	---------------------	-----------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Bridge Painting - Aurora Ave Bridge (George Wa Memorial Br) Stage 2

Project Engineer: Hyung Huynh x4311

Project Team Leader:

Geotech

099 NW	XL5208 A09946C	Br. No. 99/560 - Bridge Painting Stage 2			N/A	01/09/17 Manager RPZ 2nd Sup. *** Engineer DO	06/12/17 ACTUAL	07/10/17 ACTUAL Spec Eng. WSS	AD DATE 10/02/17	
-----------	-------------------	--	--	--	-----	--	--------------------	-------------------------------------	---------------------	--

SR 92 Little Pilchuck Creek

Project Engineer: John Chi 206-768-9002

Project Team Leader: Wendt, S

Geotech

A Fiske

092 NW	XL5031	Little Pilchuck Creek - Remove Fish Barrier				Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 10/09/17	120' span bridge
-----------	--------	---	--	--	--	---	--------	-------------------------	---------------------	------------------

US 101 Chehalis River Bridge Scour Repair

Project Engineer: Romaro

Project Team Leader:

Geotech

101 OLY	XL5045 C10180S	Scour Repair Br. No 101/115				01/23/17 Manager RBS 2nd Sup. *** Engineer AC	07/10/17 ACTUAL	08/07/17 ACTUAL Spec Eng. ***	AD DATE 10/23/17	
------------	-------------------	-----------------------------	--	--	--	--	--------------------	-------------------------------------	---------------------	--

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

US 97 Swauk Creek Campground

Project Engineer: Dan Lewis

Project Team Leader:

Geotech A Fiske

097 NC	XL4630A B09702M	Swauk Creek - Boundary Bridge Fish Passage	6/1/2015	07/13/15 STARTED Manager BK Engineer JSW	Drilled	02/23/17 Manager RPZ 2nd Sup. *** Engineer ***	07/10/17 ACTUAL	08/07/17 ACTUAL Spec Eng. ***	AD DATE 10/23/17	Ad date = Shelf
-----------	--------------------	--	----------	---	---------	---	--------------------	-------------------------------------	---------------------	-----------------

097 NC	XL4630B B09700X	Swauk Creek Mill Culvert Fish Passage	6/1/2015	07/13/15 STARTED Manager BK Engineer JSW	Drilled	02/23/17 Manager RPZ 2nd Sup. *** Engineer ***	07/10/17 ACTUAL	08/07/17 ACTUAL Spec Eng. ***	AD DATE 10/23/17	Shelf date Oct 2016 (PRI)
-----------	--------------------	---------------------------------------	----------	---	---------	---	--------------------	-------------------------------------	---------------------	---------------------------

US 101 Coffee Creek - DESIGN BUILD

Project Engineer: Kim Mueller (253)365-6752

Project Team Leader:

Geotech A Fiske

101 OLY	XL4626 C10195H	Fish Passage - 2 bridges			11/01/16	Manager RPZ 2nd Sup. *** Engineer MB	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 10/24/17	CPMS AD DATE 03/07/17
------------	-------------------	--------------------------	--	--	----------	--	--------	-------------------------	---------------------	--------------------------

I-90 EB E Sunset Way I/C Vic to 436th Ave SE I/C Vic Pav't repair

Project Engineer: Hyung Huynh x4311

Project Team Leader: Tom LaBolle

Geotech

090 NW	XL5148 A09060F	Br. No. 90/80S EB Sunset Way to 436th Ave SE PCCP Repair				Manager RBS 2nd Sup. *** Engineer ***	05/29/17 ACTUAL	06/26/17 ACTUAL Spec Eng. ***	AD DATE 11/06/17	
-----------	-------------------	--	--	--	--	---	--------------------	-------------------------------------	---------------------	--

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

Methow River Bridges Column Repair

Project Engineer: Bob Romine x2880

Project Team Leader:

Geotech

153 NC	XL4958 B15300L	Structure Rehab. (column repairs) Bridge No.s 153/10, 13, 15 & 20			N/A	02/02/15 Manager RBS 2nd Sup. Engineer JC	08/07/17 ACTUAL	09/05/17 ACTUAL Spec Eng. WSS	AD DATE 11/13/17	ad date moved 17/19 bien sidewalks closed 153/16 & 17
-----------	-------------------	---	--	--	-----	--	--------------------	-------------------------------------	---------------------	--

I-82 South Union Gap I/C Improvement - DESIGN BUILD

Project Engineer: Andy Bird

Project Team Leader:

Geotech

082 SC	XL3001 E08201S	Replace Bridge No. 97/145E and two culverts				Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 12/14/17	
-----------	-------------------	---	--	--	--	---	--------	-------------------------	---------------------	--

Hood Canal - W.A. Bugge Bridge 104/5.1

Project Engineer:

Project Team Leader:

Geotech

104 OLY	MT0468 C10448A	Superstructure Replacement				Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 12/18/17	
------------	-------------------	----------------------------	--	--	--	---	--------	-------------------------	---------------------	--

SR 99 N. 60th St. to N 145th St. - Paving

Project Engineer: Hyung Huynh x4311

Project Team Leader:

Geotech

099 NW	XL4748 A09948A	Bridge 99/574 Paving and ADA Compliance				03/28/16 Manager RBS 2nd Sup. *** Engineer JCH	ACTUAL 04/26/16	10/07/16 ACTUAL 09/16/16 Spec Eng. MHB	AD DATE 01/08/18	Ad date shown is shelf date CPMS shows 1/2018 (per phone convo. " " Kim 1/2016
-----------	-------------------	---	--	--	--	---	--------------------	---	---------------------	--

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

US 12 Naches River Nelson Bridge Painting

Project Engineer:

Project Team Leader:

Geotech

012		EB Bridge No. 12/328S Bridge Painting					Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED] Spec Eng. ***	ACTUAL [REDACTED]	AD DATE 01/08/18	
-----	--	---------------------------------------	--	--	--	--	---	---------------------------------------	----------------------	---------------------	--

012		WB Bridge No. 12/328N Painting					Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL [REDACTED] Spec Eng. ***	ACTUAL [REDACTED]	AD DATE 01/08/18	
-----	--	--------------------------------	--	--	--	--	---	---------------------------------------	----------------------	---------------------	--

SR 112 Olsen Creek in Vic of Vista Dr.

Project Engineer: Kim Mueller (253)365-6752

Project Team Leader:

Geotech

C. Heathman

112	XL5118	SR 112 Olsen Creek - Remove Fish Barrier	10/17/2016	STARTED Manager MHB Engineer JSW			Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED] Spec Eng. ***	ACTUAL [REDACTED]	AD DATE 01/22/18	60'-80' BRIDGE
-----	--------	--	------------	--	--	--	---	---------------------------------------	----------------------	---------------------	----------------

US 12 Un-named Creek To Wynoochee River - Fish Passage

Project Engineer: Kim Mueller (253)365-6752

Project Team Leader:

Geotech

C. Heathman

012	XL4658	US 12 Fish Barrier	10/17/2016	STARTED Manager MHB Engineer JSW			Manager *** 2nd Sup. *** Engineer ***	ACTUAL [REDACTED] Spec Eng. ***	ACTUAL [REDACTED]	AD DATE 01/22/18	24' W & 200' LONG CULVERT
-----	--------	--------------------	------------	--	--	--	---	---------------------------------------	----------------------	---------------------	---------------------------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

I-5 Marvin Road I/C - Bridge Widening 510/1

Project Engineer: Kim Mueller (253)365-6752

Project Team Leader:

Geotech

005	XL5001	I-5 Marvin Rd I/C	1/1/2017	-----		05/08/17	10/23/17	11/20/17	AD DATE	CH2MHILL PROVIDING CIVIL
OLY	C00502C			Manager MHB Engineer JSW		Manager *** 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	01/29/18	

I-90 Yakima River Bridge W of Ellensburg

Project Engineer:

Project Team Leader:

Geotech

090	XL5077	EB Deck Rehabilitation Bridge No. 90/140N&S				12/14/15	05/30/16	01/02/17	AD DATE	DETOUR BRIDGE
SC	E090130			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer CSL	ACTUAL 06/01/16	ACTUAL [REDACTED]	03/19/18	

090	XL5168	WB Deck Rehabilitation 90/154N&S					05/30/16	01/02/17	AD DATE	LHT designer too
SC	E09013L			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer CSL	ACTUAL [REDACTED]	ACTUAL [REDACTED]	03/19/18	

US 101 Steamboat Creek

Project Engineer: Kim Mueller (253)365-6752

Project Team Leader:

Geotech A Fiske

101	XL5117	US 101 Steamboat Creek - Remove Fish Barrier	12/5/2016						AD DATE	CPMS AD=10/22/18
OLY	C10198D			Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL [REDACTED]	ACTUAL [REDACTED]	06/06/18	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

US 101 Harlow Creek

Project Engineer: Kim Mueller (253)365-6752

Project Team Leader: Brian Register

Geotech A Fiske

101 OLY	XL4640	Harlow Creek - Remove Fish Barrier	10/1/2016			10/07/17 Manager RPZ 2nd Sup. *** Engineer ***	03/28/18 ACTUAL	04/25/18 ACTUAL	AD DATE 07/02/18	CPMS AD DATE
------------	--------	------------------------------------	-----------	--	--	---	--------------------	--------------------	---------------------	--------------

SR 290 Spokane River East Trent

Project Engineer: C. Simonson

Project Team Leader:

Geotech

290 EAS	XL5135 F29001D	Bridge 290/5 Bridge Replacement				11/07/17 Manager RPZ 2nd Sup. *** Engineer ***	04/25/18 ACTUAL	05/29/18 ACTUAL	AD DATE 08/01/18	Replacement 55' width - 255' long
------------	-------------------	---------------------------------	--	--	--	---	--------------------	--------------------	---------------------	-----------------------------------

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
US 12 Nine Mile Hill to Frenchtown Vic. Project Engineer: Bob Hooker x1707 Project Team Leader: Brian Bell Geotech E. Smith										
012 SC	XL5065A E01213X	Touchet River Bridge EB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16
012 SC	XL5065B E01213X	Touchet River Bridge WB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16
012 SC	XL5065C E01213X	Touchet North Road EB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16
012 SC	XL5065D E01213X	Touchet North Road WB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16
012 SC	XL5065E E01213X	Lower Dry Creek EB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
012 SC	XL5065F E01213X	Lower Dry Creek WB	12/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	06/26/18 ACTUAL	07/24/18 ACTUAL	AD DATE 10/01/18	PMP Sept 2016 Site visit 10/12/16

US 12 Wildcat Creek Bridge Replacement Connecting WA - DESIGN BUILD

Project Engineer:		Project Team Leader:				Geotech				
012 SC	E01210I	White Pass US 12 Bridge Replace 12/309		Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL	AD DATE 10/01/18	Curved Bridge

SR 9 Tawes Creek - Remove Fish Barrier

Project Engineer: Spahr, S.		Project Team Leader:				Geotech T. Mooney				
009 NW	XL4596 A00948K	SR 9 Tawes Creek Fish Passage	11/1/2016	STARTED Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL	AD DATE 10/08/18	

SR 164 Pussyfoot Creek - Remove Fish Barrier

Project Engineer:		Project Team Leader:				Geotech				
164 NW		SR 164 Pussyfoot Creek Fish Passage	1/1/2017	Manager *** Engineer ***		Manager RPZ 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL	AD DATE 12/17/18	

ALL INCLUSIVE - BRIDGE DESIGN SCHEDULE

ROUTE REGION	WON WIN	PROJECT NAME	SITE DATA DUE	PRELIMINARY PLAN START	GEOTECH RECOMM. NEEDED	FINAL DESIGN START	PSE PRESUBMITTAL REVIEW (90%)	FINAL PSE REVIEW (100%)	AD DATE	COMMENTS
--------------	---------	--------------	---------------	------------------------	------------------------	--------------------	-------------------------------	-------------------------	---------	----------

SR 527 Penny Creek - Remove Fish Barrier

Project Engineer:

Project Team Leader:

Geotech

527 NW		SR 527 Penny Creek - Remove Fish Barrier	1/1/2017	Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 12/17/18	
-----------	--	--	----------	-----------------------------	--	---	--------	-------------------------	---------------------	--

SR 202 Two Tribs to Patterson Creek - Fish Passage

Project Engineer: John Chi 206-768-9002

Project Team Leader:

Geotech

202 NW	XL5230 A20115C	Patterson Creek Fish Barrier		Manager *** Engineer ***		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 10/14/19	2 box culverts (Bridge involved?)
-----------	-------------------	------------------------------	--	-----------------------------	--	---	--------	-------------------------	---------------------	-----------------------------------

US101 Johnson Creek

Project Engineer:

Project Team Leader:

Geotech

101 NC	XL4679 C10198H	Fish Passage		----- Manager MHB Engineer JSW		Manager RBS 2nd Sup. *** Engineer ***	ACTUAL	ACTUAL Spec Eng. ***	AD DATE 01/01/22	
-----------	-------------------	--------------	--	--------------------------------------	--	---	--------	-------------------------	---------------------	--