

I-5/NB S 260th St to Duwamish River Bridge - Concrete Pavement Rehab

Project Information	
PIN: 100506G	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: I-5	
Current Status: Completed	Legislative Districts: 11, 33

Project Description

The project will rehabilitate concrete pavement along I-5 northbound, including diamond grinding, milling and inlaying of HMA road surfaces to match the concrete pavement. The project will also rehabilitate the bridge decks of Br 5/525.5E and 5/526E with strip seal expansion joint replacement on the latter.

Contractor: 008992 - GARY MERLINO CONSTRUCTION CO., INC. - \$30,719,655.14 - 01/18/2017

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2014	Q3 2014	On Schedule
Preliminary Engineering Start	Q1 2015	Q1 2015	On Schedule
Environmental Complete	Q1 2016	Q1 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2016	Q4 2016	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,139	\$1,139
Right of Way	\$0	\$0	\$0
Construction	\$0	\$38,625	\$38,125
Total	\$0	\$39,764	\$39,264

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$1,139	\$0	\$0	\$0		\$1,139
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$34,125	\$0	\$4,000	\$0		\$38,125
Total	\$35,264	\$0	\$4,000	\$0		\$39,264

I-5/NB SR 516 to Interurban Ave S Interchanges - ADA Compliance

Project Information

PIN: 100506H As of Date: July 2019
 Region: Northwest Regional Admin: M. Cotten
 State Route: I-5
 Current Status: Completed Legislative Districts: 11, 33

Project Description
 This project will evaluate and improve pedestrian safety by upgrading ADA sidewalk ramps within the project limits.

Contractor: 008992 - GARY MERLINO CONSTRUCTION CO., INC. - \$91,673.63 - 01/18/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2014		
Preliminary Engineering Start	Q1 2015	Q1 2015	On Schedule
Environmental Complete	Q1 2016		
Right of Way Complete			
Contract Advertisement	Q4 2016	Q4 2016	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$12	\$18
Right of Way	\$0	\$0	\$0
Construction	\$0	\$115	\$83
Total	\$0	\$128	\$102

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$18	\$0		\$18
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$83	\$0		\$83
Total	\$0	\$0	\$102	\$0		\$102