

SR 18/EB Soosette Creek to Jenkins Creek - Paving
Project Information

PIN: 101808C As of Date: July 2019
 Region: Northwest Regional Admin: M. Cotten
 State Route: SR 18
 Current Status: Completed Legislative Districts: 47

Project Description
 The project will resurface SR 18 eastbound mainline and three ramps to rehabilitate the existing pavement and preserve the roadway surface.

Contractor: 009345 – TUCCI & SONS, INC - \$2,451,644.58 - 12/17/18

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2016	Q4 2016	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q2 2018	Q2 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q3 2019	Q3 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$189	\$229
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,320	\$3,093
Total	\$0	\$2,508	\$3,322

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$229	\$0		\$229
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$3,093	\$0	\$0		\$3,093
Total	\$0	\$3,093	\$229	\$0		\$3,322

SR 18/Holder Creek Bridge - Deck Overlay
Project Information

PIN: 101818S	As of Date: July 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 18	
Current Status: Completed	Legislative Districts: 05

Project Description

To preserve the existing roadway by rehabilitating the deteriorated bridge deck, this project will rehabilitate the Holder Creek Bridge with a modified concrete overlay. The existing strip seal expansion joint system and headers will also be modified. Provide HMA transition sections, full width, before and after the bridge. The actual pavement depth will be determined by the Resurfacing Report_18/31N

Contractor: 009345 – TUCCI & SONS, INC - \$1,141,921.10 - 12/17/18

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q2 2018	Q2 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q3 2019	Q3 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$116	\$123
Right of Way	\$0	\$0	\$0
Construction	\$0	\$871	\$1,441
Total	\$0	\$987	\$1,563

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$123	\$0		\$123
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,441	\$0		\$1,441
Total	\$0	\$0	\$1,563	\$0		\$1,563