

I-90/SR 18 I/C to Deep Creek - Interchange Improvements & Widening

	-					
		Project Information		Project Milesto	nes	
	PIN: 109070F	As of Date: February 2024	Milestone	Original Date	Current Date	Status
	Region: Northwest State Route: I-90	Regional Admin: M. Cotten	Project Definition Complete	Q2 2017	Q2 2017	On Schedule
	Current Status: Construction	Legislative Districts: 05	Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Project Description			Environmental Complete	Q1 2021	Q1 2021	On Schedule

Project Description

The I-90/SR 18 interchange experiences severe congestion during AM/PM peak commute periods. This congestion impacts access to and from the City of Snoqualmie and contributes to delay in the transport of trucked goods to and from the ports of Tacoma and Seattle. Truck traffic circulating through the existing weigh station adds to the severity of the congestion at this interchange. Queues regularly extend to mainline I-90 during peak hours, increasing the risk of rear end collisions. By re-constructing the interchange, eliminating the weigh station, and widening SR 18, safety and mobility will be improved.

Contractor: 009476 - ROAD CONSTRUCTION NORTHWEST, INC. - \$646,162.00 - 09/10/2019 009572 - AECON PACIFIC NORTHWEST, INC - \$124,931,828.23 - 01/26/2022

Freinninary Engineering Sta	II Q3 2017	Q3 2017	On Schedule						
Environmental Complet	e Q1 2021	Q1 2021	On Schedule						
Right of Way Comple	te Q3 2021	Q3 2021	On Schedule						
Contract Advertiseme	nt Q3 2021	Q2 2020	Early						
Operationally Complete	e Q4 2024	Q4 2024	On Schedule						
Project Cost Summary (\$ in Thousands)									
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost						
Preliminary Engineering	\$0	\$17,625	\$19,196						
Right of Way	\$0	\$2,978	\$2,980						
		1.7							

\$0

\$0

Construction

Total

\$167,922

\$188,525

\$166,285

\$188,461

Project Funding Summary - Current Approved Cost (\$ in Thousands)										
Project Phase	Nickel	ТРА	Pre- Existing Funds	CWA	Other	Total				
Prelim Engineering	\$0	\$0	\$13,987	\$5,209		\$19,196				
Right of Way	\$0	\$0	\$2,980	\$0		\$2,980				
Construction	\$0	\$0	\$166,285	\$0		\$166,285				
Total	\$0	\$0	\$183,252	\$5,209		\$188,461				

Project Web Site: https://wsdot.wa.gov/construction-planning/search-projects/i-90-sr-18-interchange-improvements