

## SR 99/NB Duwamish River Bridge - Select Grid Deck Replacement

### Project Information

PIN: 109926Y As of Date: February 2024  
 Region: Northwest Regional Admin: M. Cotten  
 State Route: SR 99  
 Current Status: Completed Legislative Districts: 11

#### Project Description

14 grid deck panels are not repairable, and must be covered with steel plates. Replacing these panels will provide a more solid driving surface with better skid resistance.

Contractor: 009510 -C. A. CAREY CORPORATION - \$897,273.00 - 01/16/2020

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2017	Q4 2017	On Schedule
Preliminary Engineering Start	Q3 2018	Q3 2018	On Schedule
Environmental Complete	Q1 2019	Q1 2019	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2019	Q4 2019	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$269	\$267
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,316	\$1,463
Total	\$0	\$1,585	\$1,730

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$267	\$0		\$267
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,463	\$0		\$1,463
Total	\$0	\$0	\$1,730	\$0		\$1,730

Project Web Site: