

**SR 509/S 192nd St Vic to Normandy Park Dr SW Vic - Paving**
**Project Information**

PIN: 150915F                                      As of Date: September 2019  
 Region: Northwest                                Regional Admin: M. Cotten  
 State Route: SR 509  
 Current Status: Completed                      Legislative Districts: 33

**Project Description**  
 This project will mill and fill SR 509 between MP 22.38 to 22.97 with 0.15' Hot Mix Asphalt (HMA). Minor safety work will be performed as needed.

Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$350,706.39 - 01/17/2019

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2016	Q4 2016	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$155	\$117
Right of Way	\$0	\$0	\$0
Construction	\$0	\$459	\$534
<b>Total</b>	<b>\$0</b>	<b>\$614</b>	<b>\$651</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$117	\$0		\$117
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$534	\$0		\$534
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$651</b>	<b>\$0</b>		<b>\$651</b>

### SR 509/Criminal Justice College to SW 185th St - ADA Compliance

#### Project Information

PIN: 150915G                      As of Date: September 2019  
 Region: Northwest                Regional Admin: M. Cotten  
 State Route: SR 509  
 Current Status: Completed                Legislative Districts: 33

#### Project Description

This project will evaluate and update/alter curb ramps as necessary to meet ADA accessibility criteria per WSDOT Design Manual guidance.

Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$18,761.00 - 01/17/2019

#### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2016	Q4 2016	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

#### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$13	\$16
Right of Way	\$0	\$0	\$0
Construction	\$0	\$25	\$102
Total	\$0	\$37	\$117

#### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$16	\$0		\$16
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$102	\$0		\$102
Total	\$0	\$0	\$117	\$0		\$117

**SR 518/SR 509 to SR 99 - Paving**
**Project Information**

PIN: 151801E                                      As of Date: September 2019  
 Region: Northwest                                Regional Admin: M. Cotten  
 State Route: SR 518  
 Current Status: Completed                      Legislative Districts: 33, 34  
  
 Project Description  
 Grind and overlay SR 518 Mainline EB from MP 0.00 to 2.59, WB from MP 0.00 to 1.50, and 509 LX 02560 from MP 0.00 to 0.02.  
  
 Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$3,218,628.84 - 01/17/2019

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$179	\$179
Right of Way	\$0	\$0	\$0
Construction	\$0	\$4,212	\$4,212
Total	\$0	\$4,391	\$4,391

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$179	\$0		\$179
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,212	\$0		\$4,212
Total	\$0	\$0	\$4,391	\$0		\$4,391

**SR 518/Des Moines Way S to Airport Expressway Bridges - Deck Overlay**

**Project Information**

PIN: 151801F	As of Date: September 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 518	
Current Status: Completed	Legislative Districts: 33

**Project Description**

The asphalt bridge decks of Bridges 518/10, 518/14, and 518/14N-W are deteriorating and in need of repaving. Grinding and inlaying the bridge decks will preserve the pavement structure over these bridges.

Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$656,070.18 - 01/17/2019

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$115	\$115
Right of Way	\$0	\$0	\$0
Construction	\$0	\$859	\$859
Total	\$0	\$974	\$973

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$115	\$0		\$115
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$859	\$0		\$859
Total	\$0	\$0	\$973	\$0		\$973

## SR 518/42nd Ave S and I-5/I-405 Bridges - Seismic Retrofit

Project Information	
PIN: 151801G	As of Date: September 2019
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 518	
Current Status: Completed	Legislative Districts: 11

### Project Description

Provide seismic retrofit on two SR 518 bridges and one I-405 bridge located within Washington's Seismic Lifeline Route. NHS Bridges and 2017 priorities - 518/018N (priority #2), 518/018S (priority #3), and 405/001 (priority #11).

Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$4,785,839.79 - 01/17/2019

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2018	Q1 2018	On Schedule
Preliminary Engineering Start	Q1 2018	Q1 2018	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$449	\$449
Right of Way	\$0	\$0	\$0
Construction	\$0	\$6,263	\$6,263
Total	\$0	\$6,711	\$6,711

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$449	\$0		\$449
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,263	\$0		\$6,263
Total	\$0	\$0	\$6,711	\$0		\$6,711