

SR 526/Corridor Improvements

Project Information

PIN: 152604K As of Date: February 2024
 Region: Northwest Regional Admin: M. Cotten
 State Route: SR 526
 Current Status: Construction Legislative Districts: 38

Project Description
 To analyze, design and construct SR 526 corridor modifications that improve mobility and provide reliable travel for people, goods and services.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q2 2021	Q1 2021	Early
Right of Way Complete	Q3 2022	Q3 2022	On Schedule
Contract Advertisement	Q4 2022	Q4 2022	On Schedule
Operationally Complete	Q4 2024	Q4 2024	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$6,000	\$6,000
Right of Way	\$0	\$2,000	\$2,000
Construction	\$0	\$39,197	\$39,197
Total	\$0	\$47,197	\$47,197

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$6,000		\$6,000
Right of Way	\$0	\$0	\$0	\$2,000		\$2,000
Construction	\$0	\$0	\$0	\$39,197		\$39,197
Total	\$0	\$0	\$0	\$47,197		\$47,197