

US 101/Elwha River Bridge - Bridge Replacement

Project Information

PIN: 310135F As of Date: September 2019
Region: Olympic Regional Admin: J. Wynands
State Route: US 101
Current Status: Pre-Construction Legislative Districts: 24

Project Description

The existing bridge built in 1926 is structurally deficient. This project replaces the existing bridge with a new structure designed to current standards reducing the potential for catastrophic failure and preserving the functional integrity of the roadway.

Watch List Description

Reported December 2018: The cost increase is due to required additional work to complete the environmental permitting, hydraulic design, and geotech designs.
As of September 2019: The preliminary engineering phase has lengthened due to continuing difficulties with completing the environmental permitting, which has delayed the right-of-way acquisition and construction and further increased the cost of the project.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule
Environmental Complete	Q3 2019	Q2 2020	Late
Right of Way Complete		Q4 2020	
Contract Advertisement	Q1 2020	Q4 2020	Late
Operationally Complete	Q3 2021	Q2 2022	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$3,085	\$3,584
Right of Way	\$0	\$525	\$533
Construction	\$0	\$29,467	\$29,412
Total	\$0	\$33,077	\$33,529

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$3,332	\$252		\$3,584
Right of Way	\$0	\$0	\$533	\$0		\$533
Construction	\$0	\$0	\$29,412	\$0		\$29,412
Total	\$0	\$0	\$33,278	\$252		\$33,529