

SR 305/Construction - Safety & Mobility Improvements
Project Information

PIN: 330528C	As of Date: September 2019
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 305	
Current Status: Pre-Construction	Legislative Districts: 23

Project Description

Constructs safety and mobility improvements on SR 305 from the Bainbridge Ferry Terminal to Hostmark Street.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q3 2019		
Right of Way Complete	Q4 2019		
Contract Advertisement	Q4 2019		
Operationally Complete	Q1 2023		

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$7,000	\$4,138
Right of Way	\$0	\$1,200	\$459
Construction	\$0	\$28,600	\$4,762
Total	\$0	\$36,800	\$9,359

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$4,138		\$4,138
Right of Way	\$0	\$0	\$0	\$459		\$459
Construction	\$0	\$0	\$0	\$4,762		\$4,762
Total	\$0	\$0	\$0	\$9,359		\$9,359