

**US 395/NSC Freya St - Structures**
**Project Information**

PIN: 600016A As of Date: September 2019

Region: Eastern Regional Admin: M. Gribner

State Route: US 395

Current Status: Completed Legislative Districts: 04, 07

**Project Description**

This project constructs mainline bridges including retaining walls over Freya Street. It will also construct the second phase of mainline retaining walls adjacent to the BNSF tracks.

Contractor: 009011 - MAX J. KUNEY COMPANY - \$7,655,561.00 - 01/30/2017

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete	Q3 2016	Q3 2016	On Schedule
Contract Advertisement	Q4 2016	Q4 2016	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$9,925	\$10,467
Total	\$0	\$9,925	\$10,467

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$7,124	\$3,342	\$0	\$0		\$10,467
Total	\$7,124	\$3,342	\$0	\$0		\$10,467