

ER/US 2 & US 395 Intersection Improvements - Durable Striping & Signing

Project Information	
PIN: 600025I	As of Date: June 2019
Region: Eastern	Regional Admin: M. Gribner
State Route:	
Current Status: Completed	Legislative Districts: 04, 07
Project Description	
Intersection durable striping and interactive signing to improve operational characteristics and driver awareness.	
Contractor: 008909 - Specialized Pavement Marking, Inc. - \$1,052,834 - 5/31/16	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q4 2015	Late
Environmental Complete	Q1 2016	Q1 2016	On Schedule
Right of Way Complete		Q1 2016	
Contract Advertisement	Q2 2016	Q2 2016	On Schedule
Operationally Complete	Q3 2016	Q4 2016	Late

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$205	\$211
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,355	\$1,500
Total	\$0	\$1,560	\$1,711

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$211	\$0		\$211
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,500	\$0		\$1,500
Total	\$0	\$0	\$1,711	\$0		\$1,711