

I-90/Lincoln Co to Salnave Rd - Roadside Improvements

Project Information	
PIN: 609023W	As of Date: February 2024
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Completed	Legislative Districts: 09
Project Description	
Roadside clear zone mitigation work combined with I-90/Salnave Rd to BNSF Bridge-Paving PIN 609026P.	
Contractor: 009584 - SHAMROCK PAVING, INC. - \$794,903.08 - 08/26/2020	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q4 2018	Q4 2018	On Schedule
Environmental Complete	Q1 2020	Q1 2020	On Schedule
Right of Way Complete			
Contract Advertisement	Q3 2020	Q3 2020	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$132	\$132
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,025	\$1,145
Total	\$0	\$1,157	\$1,277

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$132	\$0		\$132
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,145	\$0		\$1,145
Total	\$0	\$0	\$1,277	\$0		\$1,277

I-90/Salnav Rd to BNSF RR Bridge - Roadside Improvements

Project Information	
PIN: 609025A	As of Date: February 2024
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Completed	Legislative Districts: 06
Project Description	
Roadside clear zone mitigation work combined with I-90/Salnav Rd to BNSF Bridge-Paving PIN 609026P.	
Contractor: 009584 - SHAMROCK PAVING, INC. - \$1,287,096.92 - 08/26/2020	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q4 2018	Q4 2018	On Schedule
Environmental Complete	Q1 2020	Q1 2020	On Schedule
Right of Way Complete			
Contract Advertisement	Q3 2020	Q3 2020	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$136	\$136
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,661	\$1,556
Total	\$0	\$1,798	\$1,693

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$136	\$0		\$136
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,556	\$0		\$1,556
Total	\$0	\$0	\$1,693	\$0		\$1,693