

I-90/US 2 Garden Springs to Broadway Ave - Ramp Meters
Project Information

PIN: 609047H As of Date: September 2019
 Region: Eastern Regional Admin: M. Gribner
 State Route: I-90
 Current Status: Construction Legislative Districts: 03, 04, 06

 Project Description
 Design and construct variable speed system for urban I-90 corridor in Spokane.

 Contractor: 009311 - POWER CITY ELECTRIC, INC. - \$281,029.00 - 08/23/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q4 2019	Q3 2018	Early
Right of Way Complete			
Contract Advertisement	Q4 2019	Q2 2019	Early
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$663	\$663
Right of Way	\$0	\$0	\$0
Construction	\$0	\$4,977	\$4,939
Total	\$0	\$5,641	\$5,602

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$663	\$0		\$663
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,939	\$0		\$4,939
Total	\$0	\$0	\$5,602	\$0		\$5,602