SR 104 Hood Canal Bridge Retrofit and East Half Replacement

Project Location: SR 104, Hood Canal Bridge **Contractor:** Kiewit-General, A Joint Venture

PIN: 310407B

WIN: C10407T


Project Cost Summary:

Category	Budget (\$M)	Expended (\$M)
Construction Contract (Incl. Sales Tax)	221.17	58.95
Engineering	12.33	4.72
Contingencies / Other	11.62	1.61
Total	245.12	65.28

Project Schedule Status:

- Graving Dock construction is behind schedule as a result of a suspension of work due to an archaeology investigation.
- Contractor and WSDOT are evaluating the schedule to determine the completion date.

Project Progress To Date: (% Based on contract \$'s)



Project Milestones Overview:

Milestone	Original	Current	Mos. Change
Notice to Proceed	Jul-03	Jul-03	0.0
Start Project Construction	Aug-03	Aug-03	0.0
Start Graving Dock Sheetpile	Sep-03	Apr-04	-7.5
Pontoons - 1st Concrete Placement	Jan-04	Mar-05	-14.0
Start West Half Bridge Deck Widening	May-04	May-04	0.0
Complete Graving Dock Construction	Nov-04	Jan-06	-14.0
Pontoons - 1st Float Out at Graving Dock	Nov-04	Jan-06	-14.0
Complete West Bridge Approach Spans	Sep-05	Sep-05	0.0
Complete East Bridge Approach Spans	Oct-05	Oct-05	0.0
Set 1st Bridge Anchor	Jul-05	May-06	-12.0
Complete Pontoon & Anchor Casting	Jul-05	Nov-06	-16.0
Close Bridge	May-06	May-07	-12.0
Open Bridge	Jun-06	Jun-07	-12.0
Complete West Half Elect / Mech Upgrade	Aug-07	?	?
Substantial Completion	Dec-07	?	?

Hood Canal Bridge





Click on an Image to enlarge

Progress Highlights for August 2004:

Graving Dock Site:

 Archeology; Sheet Pile Driving; Coffercell Construction; Concrete Slabs; Trench Drains

 X-Beam Extensions; Concrete Deck and Barrier Placement; Lift Span Widening; Trestle Construction

Activities Scheduled for September 2004:

Graving Dock Site:

 Archeology; Sheet Pile Driving; Coffercell Construction; Slab Concrete Placement: Trench Drains

Canal Site:

 X-Beam Extensions ; Deck & Barrier Concrete Placement; Lift Span Widening; Trestle Construction

Public Information:

- •Tested new preparedness marketing campaign with focus group of residents from Kitsap, Jefferson and Clallam counties.
- •Managed media relations, supporting LEKT and project team progress
- Public presentations included outreach to Bremerton Kiwanis and Kingston Rotary clubs.

Project Summary Schedule: (Note: Based on current information. Adjustments will be made as necessary.)

			2003					2004				2005						20	07		2008			
Activity	1	ш		IV.	1	п	111	2	- 1	"	111	~	-			IV	-	ш	III	IV	-	ш	111	IV
			tice ocee														Clos Bridg		Ope Brid			Projec mple		
CONTRACT PHASING:																		~ `						
Phase 1 - Casting / Approaches / Widening			-					-																
Phase 2 - Bridge Closure & Replacement																		_						
Phase 3 - Testing / Training																								
Phase 4 - Draw Span Upgrade																								
CONSTRUCTION:																								
Construct Graving Dock			-					_					_											
Cast Pontoons & Anchors									-															
Assemble Pontoons & Draw Span												000000	_					-						
Construct West Bridge Approach								-																
Construct East Bridge Approach				_				-																
West Half Deck Widening - South						_		+																
West Half Deck Widening - North								_		_	-	000000												
Replace Pontoons & Superstructure																		_						
Testing & Training																								
West Half Elect / Mech Upgrade																								
		Cı	irre	nt l	Vor	nth	1	r							Cı	ırre	nt s	Sch	ed	ule			=	Е

For more information, Call Ron Lewis, Project Manager at (360) 357-2614 Or visit our website: www.hoodcanalbridge.com

