

# MONTHLY PROJECT REPORT

## SR 104 Hood Canal Bridge Retrofit and East Half Replacement

July 2004

**Project Location:** SR 104, Hood Canal Bridge

**PIN:** 310407B

**WIN:** C10407T

**Contractor:** Kiewit-General, A Joint Venture


### Project Cost Summary:

Category	Budget (\$M)	Expended (\$M)
Construction Contract	221.17	44.66
Engineering	12.33	4.22
Contingencies / Other	11.62	1.54
Total	245.12	50.41

### Project Schedule Status:

- Graving Dock construction is behind schedule as a result of a suspension of work due to an archaeology investigation.
- Contractor and WSDOT are evaluating the schedule to determine the completion date.

### Project Progress To Date: (% Based on contract \$'s)



### Project Milestones Overview:

Milestone	Original	Current	Months Ahead
Notice to Proceed	Jul-03	Jul-03	0.0
Start Project Construction	Aug-03	Aug-03	0.0
Start Graving Dock Sheetpile	Sep-03	Apr-04	-7.5
Pontoons - 1st Concrete Placement	Jan-04	Jan-05	-12.0
Start West Half Bridge Deck Widening	May-04	May-04	0.0
Complete Graving Dock Construction	Nov-04	Nov-05	-12.0
Pontoons - 1st Float Out at Graving Dock	Nov-04	Nov-05	-12.0
Complete West Bridge Approach Spans	Sep-05	Sep-05	0.0
Complete East Bridge Approach Spans	Oct-05	Oct-05	0.0
Set 1st Bridge Anchor	Jul-05	May-06	-12.0
Complete Pontoon & Anchor Casting	Jul-05	Jul-06	-12.0
Close Bridge	May-06	May-07	-12.0
Open Bridge	Jun-06	Jun-07	-12.0
Complete West Half Elect / Mech Upgrade	Aug-07	?	?
Substantial Completion	Dec-07	?	?

Hood Canal Bridge



Work Trestle

Graving Dock PA



Test Pontoon

[Click on an Image to enlarge](#)

### Progress Highlights for July 2004:

#### Graving Dock Site:

- Archeology; Sheet Pile Driving; Test Pontoon; Coffercell Piling; Slab Prep

#### Canal Site:

- X-Beam & Diaphragm Concrete Placement; Set Girders; Girder Repair & Deck Sealer; West Trestle Construction

### Activities Scheduled for August 2004:

#### Graving Dock Site:

- Archeology; Sheet Pile Driving; Coffercell; Slab Concrete Placement;

#### Canal Site:

- West Widening Demo; X-Beam, Diaphragm, Deck & Barrier Concrete Placement; Set Girders; West Trestle Construction; West Approach Formwork

### Public Information:

- Assisted with the coordination of community and media tours of the graving dock site.
- Managed media relations, supporting LEKT and project team progress
- Public presentations included outreach to Kitsap Visitor and Convention Bureau monthly meeting

### Project Summary Schedule: (Note: Based on current information. Adjustments will be made as necessary.)

Activity	2003				2004				2005				2006				2007				2008			
	I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV	I	II	III	IV
Notice to Proceed																								
<b>CONTRACT PHASING:</b>																								
Phase 1 - Casting / Approaches / Widening																								
Phase 2 - Bridge Closure & Replacement																								
Phase 3 - Testing / Training																								
Phase 4 - Draw Span Upgrade																								
<b>CONSTRUCTION:</b>																								
Construct Graving Dock																								
Cast Pontoons & Anchors																								
Assemble Pontoons & Draw Span																								
Construct West Bridge Approach																								
Construct East Bridge Approach																								
West Half Deck Widening - South																								
West Half Deck Widening - North																								
Replace Pontoons & Superstructure																								
Testing & Training																								
West Half Elect / Mech Upgrade																								
	Current Month																							

For more information, Call Ron Lewis, Project Manager at (360) 357-2614

Or visit our website: [www.hoodcanalbridge.com](http://www.hoodcanalbridge.com)