

I-5/220th Street SW Interchange Vicinity - Ramps Paving
Project Information

PIN: 100530F

As of Date: May 2015

Region: Northwest

Regional Admin: L. Eng

State Route: I-5

Current Status: Completed

Legislative Districts: 01,32

Project Description

This project will mill and fill the ramps with HMA to preserve the ramps. Required minor safety work will include re-striping the roadway upgrading the existing guardrail and terminals, and updating the non- standard pedestrian ramps to current standards.

Contractor 008439 - Granite Construction Company - \$3,624,239.33 - 4/1/13

Award Amount:

Anticipated Project Benefits
Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q3 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$199
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$914
Total	\$0	\$0	\$1,114

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$199		\$199
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$914		\$914
Total	\$0	\$0	\$1,114		\$1,114

Project Web Site: <http://www.wsdot.wa.gov/Projects/I5/SR104to52ndPaving/>

Change Orders Web Site:

I-5/SR 104 Interchange Vicinity to 52nd Ave W - Paving
Project Information

PIN: 100532F

As of Date: May 2015

Region: Northwest

Regional Admin: L. Eng

State Route: I-5

Current Status: Completed

Legislative Districts: 01,32

Project Description

This project will rehabilitate the existing pavement and expansion joints to preserve the ramp and bridge 5/602. Required minor safety work will include re-striping the roadway, upgrading the existing guardrail and the guardrail terminals, and updating the non-standard pedestrian ramps to current standards.

Contractor 008439 - Granite Construction Company - \$3,624,239.33 - 4/1/13

Award Amount:

Anticipated Project Benefits
Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q3 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$548
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$3,294
Total	\$0	\$0	\$3,842

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$548		\$548
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,294		\$3,294
Total	\$0	\$0	\$3,842		\$3,842

Project Web Site: <http://www.wsdot.wa.gov/Projects/I5/SR104to52ndPaving/>

Change Orders Web Site: