

## I-5 Southbound/Snohomish River to Ebey Slough Paving

### Project Information

PIN: 100540Z

As of Date: March 2011

Region: Northwest

Regional Admin: L. Eng

State Route: I-5

Current Status: Construction

Legislative Districts: 38

### Project Description

This project will rehabilitate the pavement to preserve the roadway on I-5 by grinding the mainline and 1 foot of shoulder and overlay with 0.20' HMA between MP 195.11 and MP 198.51 in the southbound direction. Required and minor safety work will be performed. Excluded from paving are bridges 5/647W and 5/648W. Required and minor safety work will also be performed. An investigation into placement of profiled methylmethacrylate type D will be done when restriping lane lines.

### Contractor

Award Amount:

### Anticipated Project Benefits

### Explanation Of Variance

This project was combined with another project (I-5/North Everett to SR 528 – Intelligent Traffic Systems, PIN 100555Q) planned for construction on the same section of I-5 to achieve traffic control efficiencies. The advertisement date of the combined project was delayed four months as additional time was needed to design the new wall system, revise the bridge deck drainage system, and obtain the Shoreline Permit. This delay will not affect the planned operationally complete date.

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2008	Q1 2008	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2010	Q1 2011	Late
Operationally Complete	Q1 2012	Q4 2011	Early

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering		\$325	\$363
Right of Way			
Construction		\$3,116	\$2,429
Total		\$3,441	\$2,793

### Project Funding Summary (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering			\$363		\$363
Right of Way					
Construction			\$2,429		\$2,429
Total			\$2,793		\$2,793