

SR 18/Maple Valley to Issaquah/Hobart Rd - Add Lanes

Project Information

PIN: 101820C

As of Date: May 2015

Region: Northwest

Regional Admin: L. Eng

State Route: SR 18

Current Status: Completed

Legislative Districts: 05

Project Description

Construct additional lanes and other improvements. Work includes one new interchange and several bridges to complete widening SR 18 to four lanes. This project is a major safety, congestion relief, and freight mobility improvement in a rapidly growing area of King County.

Contractor 008584 - Matia Contractors, Inc. - \$138,989.70 - 3/10/14

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2003	
Preliminary Engineering Start		Q3 2004	
Environmental Complete		Q3 2002	
Right of Way Complete		Q2 2003	
Contract Advertisement		Q2 2003	
Operationally Complete		Q4 2006	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$13,736
Right of Way	\$0	\$0	\$10,931
Construction	\$0	\$0	\$102,569
Total	\$0	\$0	\$127,236

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$323	\$0	\$13,413		\$13,736
Right of Way	\$0	\$0	\$10,931		\$10,931
Construction	\$5,437	\$0	\$97,132		\$102,569
Total	\$5,760	\$0	\$121,475		\$127,236

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR18/TaylorCreekScourProtection/>

Change Orders Web Site: